

**Civil works Monthly Report
NOVEMBER' 07**

EAST SINGHBHUM

Block Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03		31.10.07			0										
		30.11.07			0										
2003-04		31.10.07			0										
		30.11.07			0										
2004-05		31.10.07			0										
		30.11.07			0										
2005-06		31.10.07			0										
		30.11.07			0										
2006-07		31.10.07			0										
		30.11.07			0										
2007-08		31.10.07			0										
		30.11.07			0										
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	

Cluster Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03		31.10.07			0										
		30.11.07			0										
2003-04		31.10.07			0										
		30.11.07			0										
2004-05		31.10.07			0										
		30.11.07			0										
2005-06		31.10.07			0										
		30.11.07			0										
2006-07		31.10.07			0										
		30.11.07			0										
2007-08		31.10.07			0										
		30.11.07			0										
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	

New School Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03		31.10.07			0										
		30.11.07			0										
2003-04		31.10.07			0										
		30.11.07			0										
2004-05		31.10.07			0										
		30.11.07			0										
2005-06	106	31.10.07		106	106										
		30.11.07		106	106										
2006-07	175	31.10.07		14	14	161	61	60	37	2					
		30.11.07		30	30	145	92	30	21	1	1				
2007-08	181	31.10.07			0	141			6	13	10	112	40		
		30.11.07			0	181	2	2	8	8	46	115			
Total	462	31.10.07	0	120	120	302	61	60	43	15	10	112	40		
		30.11.07	0	136	136	326	94	32	29	9	47	115	0		

Civil works Monthly Report NOVEMBER' 07

EAST SINGHBHUM

Additional Class Room (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
			30.11.07			0								
2002-03		31.10.07			0									
			30.11.07			0								
2003-04	9	31.10.07			9	9								
			30.11.07			9	9							
2004-05	37	31.10.07			37	37								
			30.11.07			37	37							
2005-06	20	31.10.07			19	19	1	1						
			30.11.07			19	19	1	1					
2006-07	125	31.10.07			5	5	101	33	9	14	24	12	10	19
			30.11.07			12	12	95	54	8	18	7	5	3
2007-08		31.10.07			0									
			30.11.07			0								
Total	191	31.10.07	0	70	70	102	34	9	14	24	12	10	19	
			30.11.07	0	77	77	96	55	8	18	7	5	3	18

New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
			30.11.07			0								
2002-03		31.10.07			0									
			30.11.07			0								
2003-04		31.10.07			0									
			30.11.07			0								
2004-05		31.10.07			0									
			30.11.07			0								
2005-06		31.10.07			0									
			30.11.07			0								
2006-07	0	31.10.07			0									
			30.11.07			0								
2007-08		31.10.07			0									
			30.11.07			0								
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
			30.11.07	0	0	0	0	0	0	0	0	0	0	0

Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
			30.11.07			0								
2002-03		31.10.07			0									
			30.11.07			0								
2003-04		31.10.07			0									
			30.11.07			0								
2004-05		31.10.07			0									
			30.11.07			0								
2005-06		31.10.07			0									
			30.11.07			0								
2006-07	0	31.10.07			0									
			30.11.07			0								
2007-08		31.10.07			0									
			30.11.07			0								
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
			30.11.07	0	0	0	0	0	0	0	0	0	0	0

**Civil works Monthly Report
NOVEMBER' 07**

EAST SINGHBHUM

Additional Class Room

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	20	31.10.07		20	20									
		30.11.07		20	20									
2003-04	222	31.10.07		222	222									
		30.11.07		222	222									
2004-05	322	31.10.07		322	322									
		30.11.07		322	322									
2005-06	215	31.10.07	46	169	215									
		30.11.07	46	169	215									
2006-07	285	31.10.07		116	116	169	124	20	25					
		30.11.07		120	120	165	143	14	8					
2007-08	120	31.10.07			0	120	27	51	0	13	0	29		
		30.11.07			0	120	37	40	5	6	32			
Total	1184	31.10.07	46	849	895	289	151	71	25	13	0	29	0	
		30.11.07	46	853	899	285	180	54	13	6	32	0	0	

Drinking Water Facilities

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	20	31.10.07		20	20									
		30.11.07		20	20									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	45	31.10.07		45	45									
		30.11.07		45	45									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	181	31.10.07			0								181	included in NSB
		30.11.07			0								181	
Total	246	31.10.07	0	65	65	0	0	0	0	0	0	0	181	
		30.11.07	0	65	65	0	0	0	0	0	0	0	181	

Toilet

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	20	31.10.07		20	20									
		30.11.07		20	20									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	45	31.10.07	31	14	45									
		30.11.07	31	14	45									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	181	31.10.07			0								181	included in NSB
		30.11.07			0								181	
Total	246	31.10.07	31	34	65	0	0	0	0	0	0	0	181	
		30.11.07	31	34	65	0	0	0	0	0	0	0	181	

**Civil works Monthly Report
NOVEMBER' 07**

EAST SINGHBHUM

KGBV

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	1	31.10.07			0	1					1			
		30.11.07			0	1					1			
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	7	31.10.07			0	6					1		1	
		30.11.07			0	6				2	3		1	
2007-08	1	31.10.07			0								1	
		30.11.07			0								1	
Total	9	31.10.07	0	0	0	7	0	0	0	0	2	0	2	
		30.11.07	0	0	0	7	0	0	0	0	2	4	0	2

Dilapidated Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

IN PROGRESS AS ON 30.11.07

EAST SINGHBHUM

Report based on the month of November' 07

NSB Re-appropriated from 241 to 181
ACR Re-appropriated from 0 to 120