

**Civil works Monthly Report
NOVEMBER' 07**

LATEHAR

Block Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	2	31.10.07		2	2									
		30.11.07		2	2									
2003-04	5	31.10.07		5	5									
		30.11.07		5	5									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	7	31.10.07	0	7	7	0	0	0	0	0	0	0	0	
		30.11.07	0	7	7	0	0	0	0	0	0	0	0	

Cluster Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	3	31.10.07		3	3									
		30.11.07		3	3									
2003-04	2	31.10.07		2	2									
		30.11.07		2	2									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	15	31.10.07	6	8	14	1			1					
		30.11.07	6	8	14	1			1					
2006-07	29	31.10.07		23	23	6	1	2	1	0	0	2		
		30.11.07		23	23	6	2	2	0	0	0	2		
2007-08		31.10.07			0									
		30.11.07			0									
Total	49	31.10.07	6	36	42	7	1	2	2	0	0	2	0	
		30.11.07	6	36	42	7	2	2	1	0	0	2	0	

New School Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	7	31.10.07		6	6	1	1							
		30.11.07		6	6	1	1							
2003-04	7	31.10.07		1	1								6	
		30.11.07		1	1								6	
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	27	31.10.07	2	24	26	1							1	
		30.11.07	2	24	26	1							1	
2006-07	250	31.10.07		86	86	164	100	45	17	1	1	0		
		30.11.07		122	122	128	105	13	9	0	1			
2007-08	178	31.10.07			0	100	3	10	25	27	3	32	78	
		30.11.07	2		2	98	7	21	33	24	2	11	78	
Total	469	31.10.07	2	117	119	266	104	55	42	28	4	33	84	
		30.11.07	4	153	157	228	113	34	42	24	3	12	84	

Civil works Monthly Report NOVEMBER' 07

LATEHAR

Additionam Class Room (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	6	31.10.07		6	6									
		30.11.07		6	6									
2004-05	25	31.10.07		23	23	2					1	1		
		30.11.07		23	23	2					1	1		
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	34	31.10.07		11	11	23	2	4	3	3	5	6	0	
		30.11.07		16	16	18	2	2	5	3	2	4		
2007-08		31.10.07			0									
		30.11.07			0									
Total	65	31.10.07	0	40	40	25	2	4	3	3	6	7	0	
		30.11.07	0	45	45	20	2	2	5	3	3	5	0	

New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	128	31.10.07			0								128	
		30.11.07			0								128	
Total	128	31.10.07	0	0	0	0	0	0	0	0	0	0	128	
		30.11.07	0	0	0	0	0	0	0	0	0	0	128	

Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

**Civil works Monthly Report
NOVEMBER' 07**

LATEHAR

Additionam Class Room

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	20	31.10.07		20	20									
		30.11.07		20	20									
2003-04	152	31.10.07		152	152									
		30.11.07		152	152									
2004-05	385	31.10.07	0	373	373	12	2	5	5					
		30.11.07		373	373	12	2	5	5					
2005-06	175	31.10.07	75	97	172	3		3						
		30.11.07	75	97	172	3		3						
2006-07	400	31.10.07		135	135	265	140	51	46	8	3	18		
		30.11.07		235	235	165	110	13	15	9	4	14		
2007-08		31.10.07			0									
		30.11.07			0									
Total	1132	31.10.07	75	777	852	280	142	59	51	8	3	18	0	
		30.11.07	75	877	952	180	112	21	20	9	4	14	0	

Water Facilities

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	39	31.10.07		39	39									
		30.11.07		39	39									
2003-04	31	31.10.07		31	31									
		30.11.07		31	31									
2004-05	70	31.10.07		58	58	12	12							
		30.11.07		58	58	12	12							
2005-06	58	31.10.07		53	53	5	2							
		30.11.07		53	53	5	2							
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	192	31.10.07			0								192	included in NSB
		30.11.07			0								192	
Total	390	31.10.07	0	181	181	17	14	0	0	0	0	0	192	
		30.11.07	0	181	181	17	14	0	0	0	0	0	192	

Toilet

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	39	31.10.07		39	39									
		30.11.07		39	39									
2003-04	111	31.10.07		111	111									
		30.11.07		111	111									
2004-05	168	31.10.07		168	168									
		30.11.07		168	168									
2005-06	58	31.10.07	58		58									
		30.11.07	58		58									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	192	31.10.07			0								192	included in NSB
		30.11.07			0								192	
Total	568	31.10.07	58	318	376	0	0	0	0	0	0	0	192	
		30.11.07	58	318	376	0	0	0	0	0	0	0	192	

**Civil works Monthly Report
NOVEMBER' 07**

LATEHAR

KGBV

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	4	31.10.07			0								4	
		30.11.07			0	4								
2005-06		31.10.07			0	4								
		30.11.07			0									
2006-07	1	31.10.07			0	1	1							
		30.11.07			0	1	1							
2007-08	1	31.10.07			0								1	
		30.11.07			0								1	
Total	6	31.10.07	0	0	0	5	1	0	0	0	0	0	5	
		30.11.07	0	0	0	5	1	0	0	0	0	0	1	


Dilapidated Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

IN PROGRESS AS ON 30.11.07

LATEHAR

Report based on the month of November '07

 NSB Re-appropriated from 390 to 192
UPS Re-appropriated from 0 to 128