

**Civil works Monthly Report
NOVEMBER' 07**

PALAMU

Block Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	3	31.10.07		3	3									
		30.11.07		3	3									
2003-04	6	31.10.07	2	4	6									
		30.11.07	2	4	6									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	3	31.10.07	1	1	2	1	1							
		30.11.07	1	1	2	1	1							
2006-07	1	31.10.07			0	1							1	
		30.11.07			0	1							1	
2007-08		31.10.07			0									
		30.11.07			0									
Total	13	31.10.07	3	8	11	2	1	0	0	0	0	0	1	0
		30.11.07	3	8	11	2	1	0	0	0	0	0	1	0

Cluster Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	5	31.10.07	5		5									
		30.11.07	5		5									
2003-04	6	31.10.07	5	1	6									
		30.11.07	5	1	6									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	10	31.10.07		7	7	3	3							
		30.11.07		7	7	3	3							
2006-07	91	31.10.07			0	91							91	
		30.11.07			0	91							91	
2007-08		31.10.07			0									
		30.11.07			0									
Total	112	31.10.07	10	8	18	94	3	0	0	0	0	0	91	0
		30.11.07	10	8	18	94	3	0	0	0	0	0	91	0

New School Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	6	31.10.07	6		6									
		30.11.07	6		6									
2003-04	27	31.10.07	10	17	27									
		30.11.07	10	17	27									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	95	31.10.07		71	71	24	8	4						
		30.11.07		71	71	24	8	4						
2006-07	602	31.10.07		2	2	549	9	6	85	51	81	317	51	
		30.11.07		2	2	600	1	10	145	69	375			
2007-08	805	31.10.07			0	249		1	5	6	10	227	556	
		30.11.07			0	249			1	12	24	212	556	
Total	1535	31.10.07	16	90	106	822	17	11	90	57	91	544	607	
		30.11.07	16	90	106	873	9	14	146	81	399	212	556	

**Civil works Monthly Report
NOVEMBER' 07**

PALAMU

Additionam Class Room (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	12	31.10.07		12	12									
		30.11.07		12	12									
2004-05	45	31.10.07		14	14	31	20	6	5					
		30.11.07		14	14	31	20	6	5					
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	118	31.10.07			0								118	
		30.11.07			0								118	
2007-08		31.10.07			0									
		30.11.07			0									
Total	175	31.10.07	0	26	26	31	20	6	5	0	0	0	118	
		30.11.07	0	26	26	31	20	6	5	0	0	0	118	

New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	102	31.10.07			0								102	
		30.11.07			0								102	
Total	102	31.10.07	0	0	0	0	0	0	0	0	0	0	102	
		30.11.07	0	0	0	0	0	0	0	0	0	0	102	

Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

**Civil works Monthly Report
NOVEMBER' 07**

PALAMU

Additionam Class Room

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03	20	31.10.07		20	20										
		30.11.07		20	20										
2003-04	169	31.10.07		169	169										
		30.11.07		169	169										
2004-05	700	31.10.07	95	563	658	42	42								
		30.11.07	95	563	658	42	42								
2005-06	450	31.10.07	4	422	426	24	24								
		30.11.07	4	422	426	24	24								
2006-07	1000	31.10.07			0	350						50	300	650	
		30.11.07			0	900						100	800	100	
2007-08		31.10.07			0										
		30.11.07			0										
Total	2339	31.10.07	99	1174	1273	416	66	0	0	0	0	50	300	650	
		30.11.07	99	1174	1273	966	66	0	0	0	0	100	800	100	

Water Facilities

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03	38	31.10.07		38	38										
		30.11.07		38	38										
2003-04	50	31.10.07		50	50										
		30.11.07		50	50										
2004-05	136	31.10.07	127	9	136										
		30.11.07	127	9	136										
2005-06	101	31.10.07		101	101										
		30.11.07		101	101										
2006-07		31.10.07			0										
		30.11.07			0										
2007-08	805	31.10.07			0									805	included in NSB
		30.11.07			0									805	
Total	1130	31.10.07	127	198	325	0	0	0	0	0	0	0	0	805	
		30.11.07	127	198	325	0	0	0	0	0	0	0	0	805	

Toilet

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03	38	31.10.07		38	38										
		30.11.07		38	38										
2003-04	50	31.10.07		50	50										
		30.11.07		50	50										
2004-05	292	31.10.07	238	54	292										
		30.11.07	238	54	292										
2005-06	101	31.10.07	1	100	101										
		30.11.07	1	100	101										
2006-07		31.10.07			0										
		30.11.07			0										
2007-08	805	31.10.07			0									805	included in NSB
		30.11.07			0									805	
Total	1286	31.10.07	239	242	481	0	0	0	0	0	0	0	0	805	
		30.11.07	239	242	481	0	0	0	0	0	0	0	0	805	

**Civil works Monthly Report
NOVEMBER' 07**

PALAMU

KGBV

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	6	31.10.07			0	2		1					1	4
		30.11.07			0	2		1					1	4
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	3	31.10.07			0									3
		30.11.07			0									3
2007-08	3	31.10.07			0									3
		30.11.07			0									3
Total	12	31.10.07	0	0	0	2	0	1	0	0	0	0	1	10
		30.11.07	0	0	0	2	0	1	0	0	0	0	1	10

Dilapidated Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0

IN PROGRESS AS ON 30.11.07

PALAMU

Report based on the month of November' 07