

**Civil works Monthly Report
NOVEMBER' 07**

SAHEBGANJ

Block Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	2	31.10.07		2	2									
		30.11.07		2	2									
2003-04	6	31.10.07		6	6									
		30.11.07		6	6									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	1	31.10.07			0	1	1							
		30.11.07		1	1									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	9	31.10.07	0	8	8	1	1	0	0	0	0	0	0	
		30.11.07	0	9	9	0	0	0	0	0	0	0	0	

Cluster Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	6	31.10.07		6	6									
		30.11.07		6	6									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	15	31.10.07		13	13	2	0	2						
		30.11.07		15	15									
2006-07	27	31.10.07			0	27							27	
		30.11.07			0	27	2	1	3	3	1	17		
2007-08		31.10.07			0									
		30.11.07			0									
Total	48	31.10.07	0	19	19	29	0	2	0	0	0	0	27	0
		30.11.07	0	21	21	27	2	1	3	3	1	17	0	

New School Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	23	31.10.07		23	23									
		30.11.07		23	23									
2003-04	37	31.10.07		27	27	5					3	2	5	
		30.11.07		27	27	5					3	2	5	
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	62	31.10.07		44	44	18	2	3	10	3				
		30.11.07		44	44	18	2	3	10	3				
2006-07	225	31.10.07		25	25	200	0	15	67	30	28	60	0	
		30.11.07		25	25	200	51	95	31	14	5	4		
2007-08	394	31.10.07			0								394	290 fund
		30.11.07			0	225		1	3	7	9	205	169	rel..
Total	741	31.10.07	0	119	119	223	2	18	77	33	31	62	399	
		30.11.07	0	119	119	448	53	99	44	24	17	211	174	

Civil works Monthly Report NOVEMBER' 07

SAHEBGANJ

Additionam Class Room (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	5	31.10.07		5	5									
		30.11.07		5	5									
2004-05	33	31.10.07		26	26	7	2	1	4					
		30.11.07		26	26	7	2	1	4					
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	78	31.10.07			0	78				12	23	43		
		30.11.07			0	78	9	4	9	6	10	40		
2007-08		31.10.07			0									
		30.11.07			0									
Total	116	31.10.07	0	31	31	85	2	1	4	12	23	43	0	
		30.11.07	0	31	31	85	11	5	13	6	10	40	0	

New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	162	31.10.07			0								162	
		30.11.07			0								162	
Total	162	31.10.07	0	0	0	0	0	0	0	0	0	0	162	
		30.11.07	0	0	0	0	0	0	0	0	0	0	162	

Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

**Civil works Monthly Report
NOVEMBER' 07**

SAHEBGANJ

Additionam Class Room

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	20	31.10.07		20	20									
		30.11.07		20	20									
2003-04	184	31.10.07		184	184									
		30.11.07		184	184									
2004-05	350	31.10.07		350	350									
		30.11.07		350	350									
2005-06	225	31.10.07		189	189	36	16	14	6	0				
		30.11.07		189	189	36	16	14	6					
2006-07	800	31.10.07		3	3	589	33	26	27	120	171	212	208	
		30.11.07		17	17	589	169	153	99	38	16	114	194	
2007-08		31.10.07			0									
		30.11.07			0									
Total	1579	31.10.07	0	746	746	625	49	40	33	120	171	212	208	
		30.11.07	0	760	760	625	185	167	105	38	16	114	194	

Water Facilities

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	39	31.10.07		39	39									
		30.11.07		39	39									
2003-04	50	31.10.07		50	50									
		30.11.07		50	50									
2004-05	328	31.10.07	13	165	178	150						150		
		30.11.07	13	165	178	150						150		
2005-06	65	31.10.07	15	50	65									
		30.11.07	15	50	65									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	394	31.10.07			0								394	included in NSB
		30.11.07			0								394	
Total	876	31.10.07	28	304	332	150	0	0	0	0	0	150	394	
		30.11.07	28	304	332	150	0	0	0	0	0	150	394	

Toilet

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	39	31.10.07		39	39									
		30.11.07		39	39									
2003-04	50	31.10.07		50	50									
		30.11.07		50	50									
2004-05	178	31.10.07		178	178									
		30.11.07		178	178									
2005-06	65	31.10.07		53	53	12		3	3	2	4			
		30.11.07		53	53	12		3	3	2	4			
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	394	31.10.07			0								394	included in NSB
		30.11.07			0								394	
Total	726	31.10.07	0	320	320	12	0	3	3	2	4	0	394	
		30.11.07	0	320	320	12	0	3	3	2	4	0	394	

**Civil works Monthly Report
NOVEMBER' 07**

SAHEBGANJ

KGBV

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	2	31.10.07			0	2				1		1		
		30.11.07			0	2			1			1		
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	2	31.10.07			0									2
		30.11.07			0									2
2007-08	1	31.10.07			0									1
		30.11.07			0									1
Total	5	31.10.07	0	0	0	2	0	0	0	1	0	1	3	
		30.11.07	0	0	0	2	0	0	1	0	0	1	3	

Dilapitated Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

IN PROGRESS AS ON 30.11.07

SAHIBGANJ

Report based on the month of August '07

Not reported for the month of November' 07