

**Civil works Monthly Report  
NOVEMBER' 07**

**CHATRA**

**Block Resource Centre**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	0	31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**Cluster Resource Centre**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	0	31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**New School Building**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	76	31.10.07	7	66	73	3	0			3				
		30.11.07	7	66	73	3	0			3				
2006-07	175	31.10.07		27	27	148	14	16	102	10	6			
		30.11.07		33	33	142	10	17	108	4	3			
2007-08	717	31.10.07			0	320			1	5	30	284	397	
		30.11.07			0	348			14	4	66	264	369	
<b>Total</b>	<b>968</b>	31.10.07	<b>7</b>	<b>93</b>	<b>100</b>	<b>471</b>	<b>14</b>	<b>16</b>	<b>106</b>	<b>15</b>	<b>36</b>	<b>284</b>	<b>397</b>	
		30.11.07	<b>7</b>	<b>99</b>	<b>106</b>	<b>493</b>	<b>10</b>	<b>17</b>	<b>125</b>	<b>8</b>	<b>69</b>	<b>264</b>	<b>369</b>	

# Civil works Monthly Report NOVEMBER' 07

## CHATRA

### Additional Class Room (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	8	31.10.07		8	8									
		30.11.07		8	8									
2004-05	41	31.10.07	1	39	40	1					1			
		30.11.07	1	39	40	1					1			
2005-06	25	31.10.07		18	18	7		2	2		1	2		
		30.11.07		18	18	7		2	2		1	2		
2006-07	39	31.10.07		2	2	37		1	2	1	6	27		
		30.11.07		2	2	37			3	1	7	26		
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>113</b>	31.10.07	<b>1</b>	<b>67</b>	<b>68</b>	<b>45</b>	<b>0</b>	<b>3</b>	<b>4</b>	<b>1</b>	<b>8</b>	<b>29</b>	<b>0</b>	
		30.11.07	<b>1</b>	<b>67</b>	<b>68</b>	<b>45</b>	<b>0</b>	<b>2</b>	<b>5</b>	<b>1</b>	<b>9</b>	<b>28</b>	<b>0</b>	

### New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02	0	31.10.07			0									
		30.11.07			0									
2002-03	0	31.10.07			0									
		30.11.07			0									
2003-04	0	31.10.07			0									
		30.11.07			0									
2004-05	0	31.10.07			0									
		30.11.07			0									
2005-06	0	31.10.07			0									
		30.11.07			0									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	0	31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

### Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02	0	31.10.07			0									
		30.11.07			0									
2002-03	0	31.10.07			0									
		30.11.07			0									
2003-04	0	31.10.07			0									
		30.11.07			0									
2004-05	0	31.10.07			0									
		30.11.07			0									
2005-06	0	31.10.07			0									
		30.11.07			0									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	0	31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**Civil works Monthly Report  
NOVEMBER' 07**

**CHATRA**

**Additional Class Room**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03	32	31.10.07		32	32										
		30.11.07		32	32										
2003-04	187	31.10.07		187	187										
		30.11.07		187	187										
2004-05	297	31.10.07	119	176	295	2			2						
		30.11.07	119	176	295	2			2						
2005-06	300	31.10.07	22	275	297	3	0	0	3						
		30.11.07	22	275	297	3			3						
2006-07	130	31.10.07		28	28	262	11	25	55	25	34	112			
		30.11.07		43	43	247	16	36	66	22	15	92			
2007-08	0	31.10.07			0										
		30.11.07			0										
<b>Total</b>	<b>946</b>	31.10.07	<b>141</b>	<b>698</b>	<b>839</b>	<b>267</b>	<b>11</b>	<b>25</b>	<b>60</b>	<b>25</b>	<b>34</b>	<b>112</b>	<b>0</b>		
		30.11.07	<b>141</b>	<b>713</b>	<b>854</b>	<b>252</b>	<b>16</b>	<b>36</b>	<b>71</b>	<b>22</b>	<b>15</b>	<b>92</b>	<b>0</b>		

**Drinking Water Facilities**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03	16	31.10.07		16	16										
		30.11.07		16	16										
2003-04	50	31.10.07		50	50										
		30.11.07		50	50										
2004-05		31.10.07			0										
		30.11.07			0										
2005-06	50	31.10.07	50		50										
		30.11.07	50		50										
2006-07	0	31.10.07			0										
		30.11.07			0										
2007-08	717	31.10.07			0								717	included in NSB	
		30.11.07			0								717		
<b>Total</b>	<b>833</b>	31.10.07	<b>50</b>	<b>66</b>	<b>116</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>717</b>		
		30.11.07	<b>50</b>	<b>66</b>	<b>116</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>717</b>		

**Toilet**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07		0	0										
		30.11.07			0										
2002-03	16	31.10.07		16	16										
		30.11.07		16	16										
2003-04	50	31.10.07		50	50										
		30.11.07		50	50										
2004-05		31.10.07			0										
		30.11.07			0										
2005-06	50	31.10.07	10	40	50										
		30.11.07	10	40	50										
2006-07	0	31.10.07			0										
		30.11.07			0										
2007-08	717	31.10.07			0								717	included in NSB	
		30.11.07			0								717		
<b>Total</b>	<b>833</b>	31.10.07	<b>10</b>	<b>106</b>	<b>116</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>717</b>		
		30.11.07	<b>10</b>	<b>106</b>	<b>116</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>717</b>		

**Civil works Monthly Report  
NOVEMBER' 07**

**CHATRA**

**KGBV**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	2	31.10.07			0								2	
		30.11.07			0								2	
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	4	31.10.07			0								4	
		30.11.07			0								4	
2007-08	2	31.10.07			0								2	
		30.11.07			0								2	
<b>Total</b>	<b>8</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>8</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>8</b>	

**Dilapidated Building**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**IN PROGRESS AS ON 30.11.07**

**CHATRA**

Report based on the month of November' 07

**NSB RE-appropriated from 642 to 717**  
**ACR Re-appropriated from 290 to 130 ( 06-07)**