

**Civil works Monthly Report
NOVEMBER' 07**

DEOGHAR

Block Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	4	31.10.07		4	4									
		30.11.07		4	4									
2003-04	4	31.10.07		4	4									
		30.11.07		4	4									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	8	31.10.07	0	8	8	0	0	0	0	0	0	0	0	
		30.11.07	0	8	8	0	0	0	0	0	0	0	0	

Cluster Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	4	31.10.07		4	4									
		30.11.07		4	4									
2003-04	8	31.10.07		8	8									
		30.11.07		8	8									
2004-05	58	31.10.07	54	4	58									
		30.11.07	54	4	58									
2005-06	12	31.10.07		10	10	2	1						1	
		30.11.07		10	10	2	1						1	
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	82	31.10.07	54	26	80	2	1	0	0	0	0	0	1	0
		30.11.07	54	26	80	2	1	0	0	0	0	0	1	0

New School Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	7	31.10.07		7	7									
		30.11.07		7	7									
2003-04	10	31.10.07		8	8									2
		30.11.07		8	8									2
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	65	31.10.07		58	58	7	4	1	2					
		30.11.07		58	58	7	6	0	1					
2006-07	455	31.10.07		12	12	417	160	66	81	32	25	53	26	
		30.11.07		57	57	398	183	53	58	21	14	69		
2007-08	554	31.10.07			0	387								167
		30.11.07			0	527					15	512	27	
Total	1091	31.10.07	0	85	85	811	164	67	83	32	25	53	195	
		30.11.07	0	130	130	932	189	53	59	21	29	581	29	

Civil works Monthly Report NOVEMBER' 07

DEOGHAR

Additional Class Room (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	8	31.10.07		8	8									
		30.11.07		8	8									
2004-05	33	31.10.07		30	30	3	1	1	1					
		30.11.07		30	30	3	1	1	1					
2005-06	29	31.10.07		25	25	4	2					2		
		30.11.07		26	26	3	1					2		
2006-07	170	31.10.07		5	5	148	18	11	13	11	25	70	17	
		30.11.07		11	11	142	40	1	10	2	15	74	17	
2007-08		31.10.07			0									
		30.11.07			0									
Total	240	31.10.07	0	68	68	155	21	12	14	11	25	72	17	
		30.11.07	0	75	75	148	42	2	11	2	15	76	17	

New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02	0	31.10.07			0									
		30.11.07			0									
2002-03	0	31.10.07			0									
		30.11.07			0									
2003-04	0	31.10.07			0									
		30.11.07			0									
2004-05	0	31.10.07			0									
		30.11.07			0									
2005-06	0	31.10.07			0									
		30.11.07			0									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	10	31.10.07			0								10	
		30.11.07			0								10	
Total	10	31.10.07	0	0	0	0	0	0	0	0	0	0	10	
		30.11.07	0	0	0	0	0	0	0	0	0	0	10	

Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02	0	31.10.07			0									
		30.11.07			0									
2002-03	0	31.10.07			0									
		30.11.07			0									
2003-04	0	31.10.07			0									
		30.11.07			0									
2004-05	0	31.10.07			0									
		30.11.07			0									
2005-06	0	31.10.07			0									
		30.11.07			0									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

**Civil works Monthly Report
NOVEMBER' 07**

DEOGHAR

Additional Class Room

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03	20	31.10.07		20	20										
		30.11.07		20	20										
2003-04	201	31.10.07		196	196									5	
		30.11.07		196	196									5	
2004-05	420	31.10.07	149	251	400	20	6	5	2	2	0	5			
		30.11.07	149	251	400	20	6	5	2	2	0	5			
2005-06	430	31.10.07		384	384	46	19	4	11	0	4	8			
		30.11.07		384	384	46	21	4	9	0	4	8			
2006-07	770	31.10.07		16	16	754	109	181	93	57	80	234			
		30.11.07		53	53	717	225	126	59	38	55	214			
2007-08		31.10.07			0										
		30.11.07			0										
Total	1841	31.10.07	149	867	1016	820	134	190	106	59	84	247	5		
		30.11.07	149	904	1053	783	252	135	70	40	59	227	5		

Drinking Water Facilities

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03	39	31.10.07		39	39										
		30.11.07		39	39										
2003-04	17	31.10.07		17	17										
		30.11.07		17	17										
2004-05	400	31.10.07	142	223	365	29		13				16	6		
		30.11.07	142	223	365	29		13				16	6		
2005-06	62	31.10.07		28	28	8	3	2	1			2	26		
		30.11.07		28	28	8	3	2	1			2	26		
2006-07	0	31.10.07			0										
		30.11.07			0										
2007-08	554	31.10.07			0								554	included in NSB	
		30.11.07			0								554		
Total	1072	31.10.07	142	307	449	37	3	15	1	0	0	18	586		
		30.11.07	142	307	449	37	3	15	1	0	0	18	586		

Toilet

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03	39	31.10.07	39		39										
		30.11.07	39		39										
2003-04	11	31.10.07	11		11										
		30.11.07	11		11										
2004-05	1000	31.10.07	43	735	778	23	7	4	4	0	1	7	199		
		30.11.07	43	735	778	23	6	4	4		1	8	199		
2005-06	62	31.10.07		28	28	8	3	2	1	0	0	2	26		
		30.11.07		28	28	8	3	2	1			2	26		
2006-07	0	31.10.07			0										
		30.11.07			0										
2007-08	554	31.10.07			0								554	included in NSB	
		30.11.07			0								554		
Total	1666	31.10.07	93	763	856	31	10	6	5	0	1	9	779		
		30.11.07	93	763	856	31	9	6	5	0	1	10	779		

**Civil works Monthly Report
NOVEMBER' 07**

DEOGHAR

KGBV														
Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	6	31.10.07			0	6			2	1	0	3		
		30.11.07			0	6			2	1	0	3		
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	2	31.10.07			0								2	
		30.11.07			0								2	
2007-08		31.10.07			0									
		30.11.07			0									
Total	8	31.10.07	0	0	0	6	0	0	2	1	0	3	2	
		30.11.07	0	0	0	6	0	0	2	1	0	3	2	

Dilapidated Building														
Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

IN PROGRESS AS ON 30.11.07

DEOGHAR

Report based on the month of November' 07