

**Civil works Monthly Report
NOVEMBER' 07**

DHANBAD

Block Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	3	31.10.07		3	3									
		30.11.07		3	3									
2003-04	5	31.10.07		5	5									
		30.11.07		5	5									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	0	31.10.07			0									
		30.11.07			0									
Total	8	31.10.07	0	8	8	0	0	0	0	0	0	0	0	
		30.11.07	0	8	8	0	0	0	0	0	0	0	0	

Cluster Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	6	31.10.07		6	6									
		30.11.07		6	6									
2003-04	5	31.10.07		5	5									
		30.11.07		5	5									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	25	31.10.07		22	22	1					1		2	
		30.11.07		23	23	2						2		
2006-07	50	31.10.07		23	23	27	10	3	3	1	3	7		
		30.11.07		30	30	20	4	3	4	0	4	5		
2007-08	0	31.10.07			0									
		30.11.07			0									
Total	86	31.10.07	0	56	56	28	10	3	3	1	4	7	2	
		30.11.07	0	64	64	22	4	3	4	0	4	7	0	

New School Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	6	31.10.07		6	6									
		30.11.07		6	6									
2003-04	10	31.10.07		10	10									
		30.11.07		10	10									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	96	31.10.07		57	57	39	39							
		30.11.07		96	96									
2006-07	220	31.10.07		58	58	162	46	22	49	22	10	13		
		30.11.07		105	105	115	31	15	42	4	9	14		
2007-08	246	31.10.07			0	205				1	1	203	41	
		30.11.07			0	235				5	9	16	205	11
Total	578	31.10.07	0	131	131	406	85	22	49	23	11	216	41	
		30.11.07	0	217	217	350	31	15	47	13	25	219	11	

Civil works Monthly Report NOVEMBER' 07

DHANBAD

Additional Class Room (NPEGL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	7	31.10.07		7	7									
		30.11.07		7	7									
2004-05	29	31.10.07		25	25	4						4		
		30.11.07		25	25	4						4		
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	103	31.10.07		37	37	66	16	8	18	6	2	16		
		30.11.07		45	45	58	16	3	17	3	4	15		
2007-08		31.10.07			0									
		30.11.07			0									
Total	139	31.10.07	0	69	69	70	16	8	18	6	2	20	0	
		30.11.07	0	77	77	62	16	3	17	3	4	19	0	

New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02	0	31.10.07			0									
		30.11.07			0									
2002-03	0	31.10.07			0									
		30.11.07			0									
2003-04	0	31.10.07			0									
		30.11.07			0									
2004-05	0	31.10.07			0									
		30.11.07			0									
2005-06	0	31.10.07			0									
		30.11.07			0									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	0	31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02	0	31.10.07			0									
		30.11.07			0									
2002-03	0	31.10.07			0									
		30.11.07			0									
2003-04	0	31.10.07			0									
		30.11.07			0									
2004-05	0	31.10.07			0									
		30.11.07			0									
2005-06	0	31.10.07			0									
		30.11.07			0									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	0	31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

**Civil works Monthly Report
NOVEMBER' 07**

DHANBAD

Additional Class Room

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07		0	0									
		30.11.07			0									
2003-04	209	31.10.07		209	209									
		30.11.07		209	209									
2004-05	725	31.10.07		725	725									
		30.11.07		725	725									
2005-06	260	31.10.07		190	190	3						3	67	Drop out
		30.11.07		190	190	3						3	67	Drop out
2006-07	225	31.10.07		86	86	139	33	15	49	27	8	7		
		30.11.07		115	115	110	15	29	45	6	8	7		
2007-08	0	31.10.07			0									
		30.11.07			0									
Total	1419	31.10.07	0	1210	1210	142	33	15	49	27	8	10	67	
		30.11.07	0	1239	1239	113	15	29	45	6	8	10	67	

Drinking Water Facilities

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	38	31.10.07		38	38									
		30.11.07		38	38									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	147	31.10.07		147	147									
		30.11.07		147	147									
2005-06	62	31.10.07		55	55	7	3	0	1		0	3		
		30.11.07		59	59	3						3		
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	246	31.10.07			0								246	included in NSB
		30.11.07			0								246	
Total	493	31.10.07	0	240	240	7	3	0	1	0	0	3	246	
		30.11.07	0	244	244	3	0	0	0	0	0	3	246	

Toilet

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	38	31.10.07		38	38									
		30.11.07		38	38									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	270	31.10.07	182	88	270									
		30.11.07	182	88	270									
2005-06	62	31.10.07		55	55	7	3		1			3		
		30.11.07		59	59	3						3		
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	246	31.10.07			0								246	included in NSB
		30.11.07			0								246	
Total	616	31.10.07	182	181	363	7	3	0	1	0	0	3	246	
		30.11.07	182	185	367	3	0	0	0	0	0	3	246	

**Civil works Monthly Report
NOVEMBER' 07**

DHANBAD

KGBV														
Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	1	31.10.07			0	1						1		
		30.11.07			0	1				1				
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	4	31.10.07			0	3							3	1
		30.11.07			0	4				1	1	2		
2007-08	1	31.10.07			0									1
		30.11.07			0									1
Total	6	31.10.07	0	0	0	4	0	0	0	0	0	0	4	2
		30.11.07	0	0	0	5	0	0	0	0	2	1	2	1

Dilapitated Building														
Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0

IN PROGRESS AS ON 30.11.07

DHANBAD

Report based on the month of November' 07