

**Civil works Monthly Report
NOVEMBER' 07**

DUMKA

Block Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

Cluster Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	22	31.10.07	8	7	15	7	2		3		2			
		30.11.07	8	7	15	7	2		3		2			
2007-08		31.10.07			0									
		30.11.07			0									
Total	22	31.10.07	8	7	15	7	2	0	3	0	2	0	0	
		30.11.07	8	7	15	7	2	0	3	0	2	0	0	

New School Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	157	31.10.07	76	68	144	13	8	1	3	0	1			
		30.11.07	76	71	147	10	5	1	3		1			
2006-07	156	31.10.07	6	74	80	76	40	7	25	4				
		30.11.07	6	77	83	73	39	6	24	4				
2007-08	299	31.10.07	3		3	296	2	13	49	36	68	128		
		30.11.07	7		7	292	16	26	76	47	66	61		
Total	612	31.10.07	85	142	227	385	50	21	77	40	69	128	0	
		30.11.07	89	148	237	375	60	33	103	51	67	61	0	

**Civil works Monthly Report
NOVEMBER' 07**

DUMKA

Additional Class Room (NPEGL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	10	31.10.07		10	10									
		30.11.07		10	10									
2004-05	41	31.10.07		41	41									
		30.11.07		41	41									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	219	31.10.07		42	42	157	17	2	30	13	39	56	20	
		30.11.07		48	48	151	16	8	28	13	31	55	20	No land
2007-08		31.10.07			0									
		30.11.07			0									
Total	270	31.10.07	0	93	93	157	17	2	30	13	39	56	20	
		30.11.07	0	99	99	151	16	8	28	13	31	55	20	

New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

**Civil works Monthly Report
NOVEMBER' 07**

DUMKA

Additional Class Room

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07		0	0									
		30.11.07		0	0									
2002-03	30	31.10.07		30	30									
		30.11.07		30	30									
2003-04	171	31.10.07	0	171	171									
		30.11.07		171	171									
2004-05	350	31.10.07		350	350									
		30.11.07		350	350									
2005-06	100	31.10.07	17	74	91	9	3	0	6					
		30.11.07	17	74	91	9	3		6					
2006-07	375	31.10.07		126	126	249	79	2	79	31	22	36		
		30.11.07		143	143	232	71	13	74	25	17	32		
2007-08		31.10.07			0									
		30.11.07			0									
Total	1026	31.10.07	17	751	768	258	82	2	85	31	22	36	0	
		30.11.07	17	768	785	241	74	13	80	25	17	32	0	

Drinking Water Facilities

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	30	31.10.07		30	30									
		30.11.07		30	30									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	50	31.10.07	50		50									
		30.11.07	50		50									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	299	31.10.07			0								299	included in NSB
		30.11.07			0								299	
Total	379	31.10.07	50	30	80	0	0	0	0	0	0	0	299	
		30.11.07	50	30	80	0	0	0	0	0	0	0	299	

Toilet

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	25	31.10.07	8	17	25									
		30.11.07	8	17	25									
2003-04	50	31.10.07		50	50									
		30.11.07		50	50									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	50	31.10.07	44	6	50									
		30.11.07	44	6	50									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	299	31.10.07			0								299	included in NSB
		30.11.07			0								299	
Total	424	31.10.07	52	73	125	0	0	0	0	0	0	0	299	
		30.11.07	52	73	125	0	0	0	0	0	0	0	299	

Civil works Monthly Report NOVEMBER' 07

DUMKA

KGBV

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	5	31.10.07		2	2	3	3							
		30.11.07		2	2	3	3							
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	1	31.10.07			0	1	1							
		30.11.07			0	1	1							
2007-08	4	31.10.07			0								4	
		30.11.07			0								4	
Total	10	31.10.07	0	2	2	4	4	0	0	0	0	0	4	
		30.11.07	0	2	2	4	4	0	0	0	0	0	4	

Dilapidated Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

IN PROGRESS AS ON 30.11.07

DUMKA

Report based on the month of November' 07