

**Civil works Monthly Report  
NOVEMBER' 07**

**GARHWA**

**Block Resource Centre**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	2	31.10.07		2	2									
		30.11.07		2	2									
2003-04	4	31.10.07		4	4									
		30.11.07		4	4									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	8	31.10.07	3	5	8									
		30.11.07	3	5	8									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>14</b>	31.10.07	<b>3</b>	<b>11</b>	<b>14</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>3</b>	<b>11</b>	<b>14</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**Cluster Resource Centre**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	5	31.10.07		5	5									
		30.11.07		5	5									
2003-04	5	31.10.07		5	5									
		30.11.07		5	5									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	25	31.10.07	21	4	25									
		30.11.07	21	4	25									
2006-07	38	31.10.07		2	2	34	22		7	1	4	0	2	
		30.11.07		9	9	27	18	2	4	2	1		2	
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>73</b>	31.10.07	<b>21</b>	<b>16</b>	<b>37</b>	<b>34</b>	<b>22</b>	<b>0</b>	<b>7</b>	<b>1</b>	<b>4</b>	<b>0</b>	<b>2</b>	
		30.11.07	<b>21</b>	<b>23</b>	<b>44</b>	<b>27</b>	<b>18</b>	<b>2</b>	<b>4</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>2</b>	

**New School Building**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	6	31.10.07			0	4			4					2
		30.11.07			0	4			4					2
2003-04	7	31.10.07		7	7									
		30.11.07		7	7									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	26	31.10.07	2	22	24	2	2							
		30.11.07	2	22	24	2	2							
2006-07	326	31.10.07		3	3	172	120		43	4	5	0	151	
		30.11.07		14	14	161	152	1	5	2	1	0	151	
2007-08	514	31.10.07			0								514	
		30.11.07			0	186	13		26	18	15	114	328	
<b>Total</b>	<b>879</b>	31.10.07	<b>2</b>	<b>32</b>	<b>34</b>	<b>178</b>	<b>122</b>	<b>4</b>	<b>43</b>	<b>4</b>	<b>5</b>	<b>0</b>	<b>667</b>	
		30.11.07	<b>2</b>	<b>43</b>	<b>45</b>	<b>353</b>	<b>167</b>	<b>5</b>	<b>31</b>	<b>20</b>	<b>16</b>	<b>114</b>	<b>481</b>	

**Civil works Monthly Report  
NOVEMBER' 07**

**GARHWA**

**Additional Class Room (NPEGEL)**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	13	31.10.07		13	13									
		30.11.07		13	13									
2004-05	57	31.10.07		28	28								29	
		30.11.07		28	28								29	
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	26	31.10.07			0								26	
		30.11.07			0	26							26	
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>96</b>	31.10.07	<b>0</b>	<b>41</b>	<b>41</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>55</b>	
		30.11.07	<b>0</b>	<b>41</b>	<b>41</b>	<b>26</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>26</b>	<b>29</b>

**New upper Primary School**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	36	31.10.07			0								36	
		30.11.07			0								36	
<b>Total</b>	<b>36</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>36</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>36</b>	

**Buildingless School**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**Civil works Monthly Report  
NOVEMBER' 07**

**GARHWA**

**Additional Class Room**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	20	31.10.07		20	20									
		30.11.07		20	20									
2003-04	120	31.10.07		120	120									
		30.11.07		120	120									
2004-05	558	31.10.07	88	470	558									
		30.11.07	88	470	558									
2005-06	250	31.10.07	159	91	250									
		30.11.07	159	91	250									
2006-07	700	31.10.07		18	18	682	334	239	0	45	44	20		
		30.11.07		98	98	602	474	80		10	30	8		
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>1648</b>	31.10.07	<b>247</b>	<b>719</b>	<b>966</b>	<b>682</b>	<b>334</b>	<b>239</b>	<b>0</b>	<b>45</b>	<b>44</b>	<b>20</b>	<b>0</b>	
		30.11.07	<b>247</b>	<b>799</b>	<b>1046</b>	<b>602</b>	<b>474</b>	<b>80</b>	<b>0</b>	<b>10</b>	<b>30</b>	<b>8</b>	<b>0</b>	

**Drinking Water Facilities**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	38	31.10.07		38	38									
		30.11.07		38	38									
2003-04	11	31.10.07		11	11									
		30.11.07		11	11									
2004-05	57	31.10.07	57	0	57									
		30.11.07	57		57									
2005-06	104	31.10.07	1	80	81	23								
		30.11.07	1	80	81	23								
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	514	31.10.07			0								514	included in NSB
		30.11.07			0								514	
<b>Total</b>	<b>724</b>	31.10.07	<b>58</b>	<b>129</b>	<b>187</b>	<b>23</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>514</b>	
		30.11.07	<b>58</b>	<b>129</b>	<b>187</b>	<b>23</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>514</b>	

**Toilet**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	38	31.10.07		38	38									
		30.11.07		38	38									
2003-04	12	31.10.07		12	12									
		30.11.07		12	12									
2004-05	178	31.10.07	170	8	178									
		30.11.07	170	8	178									
2005-06	104	31.10.07	32	72	104									
		30.11.07	32	72	104									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	514	31.10.07			0								514	included in NSB
		30.11.07			0								514	
<b>Total</b>	<b>846</b>	31.10.07	<b>202</b>	<b>130</b>	<b>332</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>514</b>	
		30.11.07	<b>202</b>	<b>130</b>	<b>332</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>514</b>	

**Civil works Monthly Report  
NOVEMBER' 07**

**GARHWA**

<b>KGBV</b>														
Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	11	31.10.07			0	7							7	4
		30.11.07			0	7			1	2	2	2	4	
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	1	31.10.07			0									1
		30.11.07			0									1
2007-08	2	31.10.07			0									2
		30.11.07			0									2
<b>Total</b>	<b>14</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>7</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>7</b>	<b>7</b>
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>7</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>2</b>	<b>2</b>	<b>2</b>	<b>7</b>	<b>7</b>

<b>Dilapidated Building</b>														
Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>

**IN PROGRESS AS ON 30.11.07**

**GARHWA**

**Report based on the month of November '07**