

**Civil works Monthly Report  
NOVEMBER' 07**

**GIRIDIH**

**Block Resource Centre**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	4	31.10.07		4	4									
		30.11.07		4	4									
2003-04	4	31.10.07		4	4									
		30.11.07		4	4									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	4	31.10.07		4	4									
		30.11.07		4	4									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	0	31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>12</b>	31.10.07	<b>0</b>	<b>12</b>	<b>12</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>12</b>	<b>12</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**Cluster Resource Centre**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	8	31.10.07		8	8									
		30.11.07		8	8									
2003-04	12	31.10.07		12	12									
		30.11.07		12	12									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	60	31.10.07		55	55	5				2	1	2		
		30.11.07		55	55	5			1	2	1	1		
2006-07	40	31.10.07			0	40		1	4	3	5	27		
		30.11.07			0	40		3	3	6	8	20		
2007-08	0	31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>120</b>	31.10.07	<b>0</b>	<b>75</b>	<b>75</b>	<b>45</b>	<b>0</b>	<b>1</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>29</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>75</b>	<b>75</b>	<b>45</b>	<b>0</b>	<b>3</b>	<b>4</b>	<b>8</b>	<b>9</b>	<b>21</b>	<b>0</b>	

**New School Building**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	6	31.10.07		3	3									3 land not avail..
		30.11.07		3	3									
2003-04	6	31.10.07		6	6									
		30.11.07		6	6									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	110	31.10.07		95	95	15	4	9	1					
		30.11.07		96	96	14	4	9	1					
2006-07	470	31.10.07		2	2	450	4	12	188	79	66	101	18	
		30.11.07		11	11	446	7	31	189	72	77	70	13	
2007-08	980	31.10.07			0	252					4	248	728	
		30.11.07			0	295			2	10	40	243	685	
<b>Total</b>	<b>1572</b>	31.10.07	<b>0</b>	<b>106</b>	<b>106</b>	<b>717</b>	<b>8</b>	<b>21</b>	<b>189</b>	<b>79</b>	<b>70</b>	<b>349</b>	<b>749</b>	
		30.11.07	<b>0</b>	<b>116</b>	<b>116</b>	<b>755</b>	<b>11</b>	<b>40</b>	<b>192</b>	<b>82</b>	<b>117</b>	<b>313</b>	<b>701</b>	

# Civil works Monthly Report NOVEMBER' 07

## GIRIDIH

### Additional Class Room (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	12	31.10.07		6	6	6	2	4						
		30.11.07		8	8	4	2	2						
2004-05	49	31.10.07		2	2	47	4	8	25	4	1	5		
		30.11.07		4	4	45	6	15	14	4	1	5		
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	195	31.10.07			0								195	
		30.11.07			0	30				5	5	20	165	
2007-08	0	31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>256</b>	31.10.07	<b>0</b>	<b>8</b>	<b>8</b>	<b>53</b>	<b>6</b>	<b>12</b>	<b>25</b>	<b>4</b>	<b>1</b>	<b>5</b>	<b>195</b>	
		30.11.07	<b>0</b>	<b>12</b>	<b>12</b>	<b>79</b>	<b>8</b>	<b>17</b>	<b>14</b>	<b>9</b>	<b>6</b>	<b>25</b>	<b>165</b>	

### New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

### Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**Civil works Monthly Report  
NOVEMBER' 07**

**GIRIDIH**

**Additional Class Room**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	20	31.10.07		20	20									
		30.11.07		20	20									
2003-04	229	31.10.07		229	229									
		30.11.07		229	229									
2004-05	941	31.10.07	210	696	906	33	2		5	1	4	21		
		30.11.07	210	701	911	30		2	2	1	4	21		
2005-06	375	31.10.07		307	307	68	2	30	5	7	4	20		
		30.11.07		310	310	65	2	27	5	7	4	20		
2006-07	1375	31.10.07		30	30	1193	24	87	442	160	174	306	152	
		30.11.07		49	49	1191	49	125	437	162	216	202	135	
2007-08	0	31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>2940</b>	31.10.07	<b>210</b>	<b>1282</b>	<b>1492</b>	<b>1294</b>	<b>28</b>	<b>117</b>	<b>452</b>	<b>168</b>	<b>182</b>	<b>347</b>	<b>152</b>	
		30.11.07	<b>210</b>	<b>1309</b>	<b>1519</b>	<b>1286</b>	<b>51</b>	<b>154</b>	<b>444</b>	<b>170</b>	<b>224</b>	<b>243</b>	<b>135</b>	

**Drinking Water Facilities**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	38	31.10.07		38	38									
		30.11.07		38	38									
2003-04	40	31.10.07		40	40									
		30.11.07		40	40									
2004-05	141	31.10.07	12	107	119	22								
		30.11.07	12	109	121	20								
2005-06	96	31.10.07		88	88	8								
		30.11.07		89	89	7								
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	980	31.10.07			0								980	included in NSB
		30.11.07			0								980	
<b>Total</b>	<b>1295</b>	31.10.07	<b>12</b>	<b>273</b>	<b>285</b>	<b>30</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>980</b>	
		30.11.07	<b>12</b>	<b>276</b>	<b>288</b>	<b>27</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>980</b>	

**Toilet**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	38	31.10.07		38	38									
		30.11.07		38	38									
2003-04	43	31.10.07		43	43									
		30.11.07		43	43									
2004-05	301	31.10.07		248	248	53								
		30.11.07		248	248	53								
2005-06	96	31.10.07		74	74	22	1	4	1	2	1	13		
		30.11.07		76	76	20	1	2	1	2	2	12		
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	980	31.10.07			0								980	included in NSB
		30.11.07			0								980	
<b>Total</b>	<b>1458</b>	31.10.07	<b>0</b>	<b>403</b>	<b>403</b>	<b>75</b>	<b>1</b>	<b>4</b>	<b>1</b>	<b>2</b>	<b>1</b>	<b>13</b>	<b>980</b>	
		30.11.07	<b>0</b>	<b>405</b>	<b>405</b>	<b>73</b>	<b>1</b>	<b>2</b>	<b>1</b>	<b>2</b>	<b>2</b>	<b>12</b>	<b>980</b>	

# Civil works Monthly Report NOVEMBER' 07

## GIRIDIH

KGBV														
Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	10	31.10.07			0	8	1	3	2	1		1	2	
		30.11.07			0	8	2	2	2	1		1	2	
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	1	31.10.07			0									1
		30.11.07			0									1
2007-08	1	31.10.07			0									1
		30.11.07			0									1
<b>Total</b>	<b>12</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>8</b>	<b>1</b>	<b>3</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>4</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>8</b>	<b>2</b>	<b>2</b>	<b>2</b>	<b>1</b>	<b>0</b>	<b>1</b>	<b>4</b>	

### Dilapitated Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

IN PROGRESS AS ON 30.11.07

### GIRIDIH

Report based on the month of November' 07