

**Civil works Monthly Report
NOVEMBER' 07**

GUMLA

Block Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	3	31.10.07		3	3									
		30.11.07		3	3									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	8	31.10.07		7	7	1	1							
		30.11.07		7	7	1	1							
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	11	31.10.07	0	10	10	1	1	0	0	0	0	0	0	
		30.11.07	0	10	10	1	1	0	0	0	0	0	0	

Cluster Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	4	31.10.07		4	4									
		30.11.07		4	4									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	11	31.10.07	1	10	11									
		30.11.07	1	10	11									
2006-07	33	31.10.07		2	2	31	2	1	11	8	9			
		30.11.07		4	4	29	1	4	6	10	2	6		
2007-08		31.10.07			0									
		30.11.07			0									
Total	48	31.10.07	1	16	17	31	2	1	11	8	9	0	0	
		30.11.07	1	18	19	29	1	4	6	10	2	6	0	

New School Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	7	31.10.07		7	7									
		30.11.07		7	7									
2003-04	37	31.10.07		37	37									
		30.11.07		37	37									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	50	31.10.07	0	46	46	4	4							
		30.11.07		46	46	4	4							
2006-07	301	31.10.07		23	23	278	28	84	77	81	8			
		30.11.07		86	86	215	12	67	86	42	8			
2007-08	185	31.10.07			0	160					76	84	25	
		30.11.07			0	184			20	27	137		1	
Total	580	31.10.07	0	113	113	442	32	84	77	81	84	84	25	
		30.11.07	0	176	176	403	16	67	106	69	145	0	1	

**Civil works Monthly Report
NOVEMBER' 07**

GUMLA

Additional Class Room (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	10	31.10.07		10	10									
		30.11.07		10	10									
2004-05	41	31.10.07		41	41									
		30.11.07		41	41									
2005-06	10	31.10.07		10	10									
		30.11.07		10	10									
2006-07	27	31.10.07		2	2	25	2	3	4	6	10			
		30.11.07		4	4	23	1	3	4	6	7	2		
2007-08		31.10.07			0									
		30.11.07			0									
Total	88	31.10.07	0	63	63	25	2	3	4	6	10	0	0	
		30.11.07	0	65	65	23	1	3	4	6	7	2	0	

New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

**Civil works Monthly Report
NOVEMBER' 07**

GUMLA

Additional Class Room

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	20	31.10.07		20	20									
		30.11.07		20	20									
2003-04	119	31.10.07		119	119									
		30.11.07		119	119									
2004-05	490	31.10.07		490	490									
		30.11.07		490	490									
2005-06	200	31.10.07		193	193	7	7							
		30.11.07		193	193	7	7							
2006-07	600	31.10.07		12	12	588	153	167	131	111	10			
		30.11.07		51	51	549	56	123	128	135	97	10		
2007-08	31	31.10.07			0								31	
		30.11.07			0	31			12	3	16			
Total	1460	31.10.07	0	834	834	595	160	167	131	111	10	0	31	
		30.11.07	0	873	873	587	63	123	140	138	113	10	0	

Drinking Water Facilities

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	39	31.10.07		39	39									
		30.11.07		39	39									
2003-04	300	31.10.07		300	300									
		30.11.07		300	300									
2004-05	550	31.10.07	514	36	550									
		30.11.07	514	36	550									
2005-06	80	31.10.07	50	30	80									
		30.11.07	50	30	80									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	185	31.10.07			0								185	included in NSB
		30.11.07			0								185	
Total	1154	31.10.07	564	405	969	0	0	0	0	0	0	0	185	
		30.11.07	564	405	969	0	0	0	0	0	0	0	185	

Toilet

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	39	31.10.07		39	39									
		30.11.07		39	39									
2003-04	200	31.10.07		200	200									
		30.11.07		200	200									
2004-05	250	31.10.07		250	250									
		30.11.07		250	250									
2005-06	80	31.10.07	80		80									
		30.11.07	80		80									
2006-07	0	31.10.07			0									
		30.11.07			0									
2007-08	185	31.10.07			0								185	included in NSB
		30.11.07			0								185	
Total	754	31.10.07	80	489	569	0	0	0	0	0	0	0	185	
		30.11.07	80	489	569	0	0	0	0	0	0	0	185	

Civil works Monthly Report NOVEMBER' 07

GUMLA

KGBV

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03		31.10.07			0										
		30.11.07			0										
2003-04		31.10.07			0										
		30.11.07			0										
2004-05	1	31.10.07			0									1	
		30.11.07			0									1	
2005-06		31.10.07			0										
		30.11.07			0										
2006-07	9	31.10.07			0	4						2	3	5	
		30.11.07			0	5				1	2	2	4		
2007-08		31.10.07			0										
		30.11.07			0										
Total	10	31.10.07	0	0	0	4	0	0	0	0	0	2	3	6	
		30.11.07	0	0	0	5	0	0	0	0	1	2	2	5	

Dilapidated Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03		31.10.07			0										
		30.11.07			0										
2003-04		31.10.07			0										
		30.11.07			0										
2004-05		31.10.07			0										
		30.11.07			0										
2005-06		31.10.07			0										
		30.11.07			0										
2006-07		31.10.07			0										
		30.11.07			0										
2007-08		31.10.07			0										
		30.11.07			0										
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	

IN PROGRESS AS ON 30.11.07

GUMLA

Report based on the month of November '07

ACR Re-appropriated from 0 to 31
NSB Re-appropriated from 200 to 185