

**Civil works Monthly Report
NOVEMBER' 07**

HAZARIBAGH

Block Resource Centre

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|----------|--------------|-----------------------|-----------------------------------------------|----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | 1 | 31.10.07 | | 1 | 1 | | | | | | | | | |
| | | 30.11.07 | | 1 | 1 | | | | | | | | | |
| 2006-07 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 1 | 31.10.07 | 0 | 1 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| | | 30.11.07 | 0 | 1 | 1 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |

Cluster Resource Centre

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|-----------|--------------|-----------------------|-----------------------------------------------|-----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | 15 | 31.10.07 | | 15 | 15 | | | | | | | | | |
| | | 30.11.07 | | 15 | 15 | | | | | | | | | |
| 2006-07 | 10 | 31.10.07 | | | 0 | 10 | | 1 | 4 | 1 | | 4 | | |
| | | 30.11.07 | | 1 | 1 | 9 | 1 | 0 | 4 | 0 | 2 | 2 | | |
| 2007-08 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 25 | 31.10.07 | 0 | 15 | 15 | 10 | 0 | 1 | 4 | 1 | 0 | 4 | 0 | |
| | | 30.11.07 | 0 | 16 | 16 | 9 | 1 | 0 | 4 | 0 | 2 | 2 | 0 | |

New School Building

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|------------|--------------|-----------------------|-----------------------------------------------|------------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | 220 | 31.10.07 | | 173 | 173 | 47 | 20 | 5 | 11 | 5 | 2 | 4 | | |
| | | 30.11.07 | | 180 | 180 | 40 | 13 | 5 | 11 | 5 | 2 | 4 | | |
| 2006-07 | 260 | 31.10.07 | | 7 | 7 | 253 | 24 | 46 | 54 | 23 | 47 | 57 | | |
| | | 30.11.07 | | 30 | 30 | 230 | 34 | 54 | 62 | 13 | 30 | 37 | | |
| 2007-08 | 462 | 31.10.07 | | | 0 | 403 | | | | | | 403 | 59 | |
| | | 30.11.07 | | | 0 | 403 | 20 | 10 | 30 | 20 | 20 | 303 | 59 | |
| Total | 942 | 31.10.07 | 0 | 180 | 180 | 703 | 44 | 51 | 65 | 28 | 49 | 464 | 59 | |
| | | 30.11.07 | 0 | 210 | 210 | 673 | 67 | 69 | 103 | 38 | 52 | 344 | 59 | |

**Civil works Monthly Report
NOVEMBER' 07**

HAZARIBAGH

Additional Classroom (NPEGL)

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|------------|--------------|-----------------------|-----------------------------------------------|-----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | 15 | 31.10.07 | | 15 | 15 | | | | | | | | | |
| | | 30.11.07 | | 15 | 15 | | | | | | | | | |
| 2004-05 | 57 | 31.10.07 | | 48 | 48 | 9 | 0 | 1 | 1 | 1 | | 6 | | |
| | | 30.11.07 | | 48 | 48 | 9 | | 1 | 1 | 1 | | 6 | | |
| 2005-06 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2006-07 | 91 | 31.10.07 | | | 0 | 91 | | 4 | 3 | 2 | 7 | 75 | | |
| | | 30.11.07 | | | 0 | 91 | | 5 | 4 | 4 | 3 | 10 | 65 | |
| 2007-08 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 163 | 31.10.07 | 0 | 63 | 63 | 100 | 0 | 5 | 4 | 3 | 7 | 81 | 0 | |
| | | 30.11.07 | 0 | 63 | 63 | 100 | 5 | 5 | 5 | 4 | 10 | 71 | 0 | |

New Upper Primary School

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|------------|--------------|-----------------------|-----------------------------------------------|----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2006-07 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | 307 | 31.10.07 | | | 0 | | | | | | | | 307 | |
| | | 30.11.07 | | | 0 | | | | | | | | 307 | |
| Total | 307 | 31.10.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 307 | |
| | | 30.11.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 307 | |

Buildingless School

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|----------|--------------|-----------------------|-----------------------------------------------|----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2006-07 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 0 | 31.10.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| | | 30.11.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |

Civil works Monthly Report
NOVEMBER' 07

HAZARIBAGH

**Civil works Monthly Report
NOVEMBER' 07**

HAZARIBAGH

Additionam Class Room

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|-------------|--------------|-----------------------|-----------------------------------------------|-------------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | 0 | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | 60 | 31.10.07 | | 60 | 60 | | | | | | | | | |
| | | 30.11.07 | | 60 | 60 | | | | | | | | | |
| 2003-04 | 289 | 31.10.07 | | 289 | 289 | | | | | | | | | |
| | | 30.11.07 | | 289 | 289 | | | | | | | | | |
| 2004-05 | 630 | 31.10.07 | 57 | 557 | 614 | 16 | 3 | | | | 4 | 9 | | |
| | | 30.11.07 | 57 | 557 | 614 | 16 | 3 | | | | 4 | 9 | | |
| 2005-06 | 175 | 31.10.07 | | 162 | 162 | 13 | | 4 | 3 | 2 | 2 | 2 | | |
| | | 30.11.07 | | 162 | 162 | 13 | | 4 | 3 | 2 | 2 | 2 | | |
| 2006-07 | 350 | 31.10.07 | | 18 | 18 | 332 | 79 | 44 | 57 | 17 | 24 | 111 | | |
| | | 30.11.07 | | 54 | 54 | 296 | 89 | 40 | 47 | 25 | 14 | 81 | | |
| 2007-08 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 1504 | 31.10.07 | 57 | 1086 | 1143 | 361 | 82 | 48 | 60 | 19 | 30 | 122 | 0 | |
| | | 30.11.07 | 57 | 1122 | 1179 | 325 | 92 | 44 | 50 | 27 | 20 | 92 | 0 | |

Water Facilities

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|------------|--------------|-----------------------|-----------------------------------------------|------------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|-----------------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | 20 | 31.10.07 | | 20 | 20 | | | | | | | | | |
| | | 30.11.07 | | 20 | 20 | | | | | | | | | |
| 2003-04 | 20 | 31.10.07 | | 20 | 20 | | | | | | | | | |
| | | 30.11.07 | | 20 | 20 | | | | | | | | | |
| 2004-05 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | 75 | 31.10.07 | 48 | 12 | 60 | 8 | | | | | | | 7 | No fund in Bgt. |
| | | 30.11.07 | 48 | 12 | 60 | 8 | | | | | | | 7 | |
| 2006-07 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | 462 | 31.10.07 | | | 0 | | | | | | | | 462 | included in NSB |
| | | 30.11.07 | | | 0 | | | | | | | | 462 | |
| Total | 577 | 31.10.07 | 48 | 52 | 100 | 8 | 0 | 0 | 0 | 0 | 0 | 0 | 469 | |
| | | 30.11.07 | 48 | 52 | 100 | 8 | 0 | 0 | 0 | 0 | 0 | 0 | 469 | |

Toilet

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|------------|--------------|-----------------------|-----------------------------------------------|-----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------------------------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | 60 | 31.10.07 | 5 | 55 | 60 | | | | | | | | | |
| | | 30.11.07 | 5 | 55 | 60 | | | | | | | | | |
| 2003-04 | 20 | 31.10.07 | 3 | 17 | 20 | | | | | | | | | |
| | | 30.11.07 | 3 | 17 | 20 | | | | | | | | | |
| 2004-05 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | 75 | 31.10.07 | | 2 | 2 | 73 | 10 | 6 | 4 | 10 | 19 | 24 | | To be covered through TSC |
| | | 30.11.07 | | 2 | 2 | 73 | 10 | 6 | 4 | 10 | 19 | 24 | | |
| 2006-07 | 0 | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | 462 | 31.10.07 | | | 0 | | | | | | | | 462 | included in NSB |
| | | 30.11.07 | | | 0 | | | | | | | | 462 | |
| Total | 617 | 31.10.07 | 8 | 74 | 82 | 73 | 10 | 6 | 4 | 10 | 19 | 24 | 462 | |
| | | 30.11.07 | 8 | 74 | 82 | 73 | 10 | 6 | 4 | 10 | 19 | 24 | 462 | |

Civil works Monthly Report NOVEMBER' 07

HAZARIBAGH

KGBV

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|-----------|--------------|-----------------------|-----------------------------------------------|----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | 2 | 31.10.07 | | | 0 | | | | | | | | 2 | |
| | | 30.11.07 | | | 0 | 2 | | | | | | 2 | | |
| 2005-06 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2006-07 | 11 | 31.10.07 | | | 0 | | | | | | | | 11 | |
| | | 30.11.07 | | | 0 | 7 | | | | | | 4 | 4 | |
| 2007-08 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 13 | 31.10.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 13 | |
| | | 30.11.07 | 0 | 0 | 0 | 9 | 0 | 0 | 0 | 0 | 0 | 6 | 4 | |

Dilapidated Building

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|----------|--------------|-----------------------|-----------------------------------------------|----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2006-07 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 0 | 31.10.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| | | 30.11.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |

IN PROGRESS AS ON 30.11.07

HAZARIBAGH

Report based on the month of November' 07

Civil works Monthly Report
NOVEMBER' 07

HAZARIBAGH