

**Civil works Monthly Report
NOVEMBER' 07**

JAMTARA

Block Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	1	31.10.07		1	1									
		30.11.07		1	1									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	1	31.10.07	0	1	1	0	0	0	0	0	0	0	0	
		30.11.07	0	1	1	0	0	0	0	0	0	0	0	

Cluster Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

New School Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	23	31.10.07		23	23									
		30.11.07		23	23									
2006-07	130	31.10.07	15	70	85	22		7	15	0			23	
		30.11.07	15	77	92	15		6	9				23	
2007-08	162	31.10.07			0	114			4	21	65	24	48	
		30.11.07	17		17	97			5	31	45	16	48	
Total	315	31.10.07	15	93	108	136	0	7	19	21	65	24	71	
		30.11.07	32	100	132	112	0	6	14	31	45	16	71	

**Civil works Monthly Report
NOVEMBER' 07**

JAMTARA

Additional Classroom (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	4	31.10.07		4	4									
		30.11.07		4	4									
2004-05	17	31.10.07		16	16	1		1						
		30.11.07		16	16	1		1						
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	77	31.10.07		7	7	38				15	19	4	32	
		30.11.07		23	23	22		2	5	5	10		32	
2007-08		31.10.07			0									
		30.11.07			0									
Total	98	31.10.07	0	27	27	39	0	1	0	15	19	4	32	
		30.11.07	0	43	43	23	0	3	5	5	10	0	32	

New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

**Civil works Monthly Report
NOVEMBER' 07**

JAMTARA

Additionam Class Room

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	15	31.10.07	15		15									
		30.11.07	15		15									
2003-04	70	31.10.07	70		70									
		30.11.07	70		70									
2004-05	175	31.10.07	175		175									
		30.11.07	175		175									
2005-06	180	31.10.07	0	166	166								14	
		30.11.07		166	166									14
2006-07	575	31.10.07	42	238	280	257		32	127	78	20		38	
		30.11.07	42	310	352	185		11	101	53	20		38	
2007-08		31.10.07			0									
		30.11.07			0									
Total	1015	31.10.07	302	404	706	257	0	32	127	78	20	0	52	
		30.11.07	302	476	778	185	0	11	101	53	20	0	52	

Water Facilities

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	75	31.10.07	75		75									
		30.11.07	75		75									
2005-06	28	31.10.07		28	28									
		30.11.07		28	28									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	162	31.10.07			0								162	Included in NSR
		30.11.07			0								162	
Total	265	31.10.07	75	28	103	0	0	0	0	0	0	0	162	
		30.11.07	75	28	103	0	0	0	0	0	0	0	162	

Toilet

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	10	31.10.07		10	10									
		30.11.07		10	10									
2003-04	20	31.10.07		20	20									
		30.11.07		20	20									
2004-05	201	31.10.07	187	14	201									
		30.11.07	187	14	201									
2005-06	28	31.10.07		28	28									
		30.11.07		28	28									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	162	31.10.07			0								162	Included in NSR
		30.11.07			0								162	
Total	421	31.10.07	187	72	259	0	0	0	0	0	0	0	162	
		30.11.07	187	72	259	0	0	0	0	0	0	0	162	

**Civil works Monthly Report
NOVEMBER' 07**

JAMTARA

KGBV

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	1	31.10.07			0								1	
		30.11.07			0								1	
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	3	31.10.07			0								3	
		30.11.07			0								3	
Total	4	31.10.07	0	0	0	0	0	0	0	0	0	0	4	
		30.11.07	0	0	0	0	0	0	0	0	0	0	4	

Dilapidated Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

IN PROGRESS AS ON 30.11.07

JAMTARA

Report based on the month of November' 07