

**Civil works Monthly Report
NOVEMBER' 07**

KODERMA

Block Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03		31.10.07			0										
		30.11.07			0										
2003-04		31.10.07			0										
		30.11.07			0										
2004-05		31.10.07			0										
		30.11.07			0										
2005-06	2	31.10.07			1	1								1	Drop out
		30.11.07			1	1								1	Drop out
2006-07		31.10.07			0										
		30.11.07			0										
2007-08	0	31.10.07			0										
		30.11.07			0										
Total	2	31.10.07	0	1	1	0	0	0	0	0	0	0	0	1	
		30.11.07	0	1	1	0	0	0	0	0	0	0	0	1	

Cluster Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03		31.10.07			0										
		30.11.07			0										
2003-04		31.10.07			0										
		30.11.07			0										
2004-05		31.10.07			0										
		30.11.07			0										
2005-06	4	31.10.07			4	4									
		30.11.07			4	4									
2006-07		31.10.07			0										
		30.11.07			0										
2007-08	0	31.10.07			0										
		30.11.07			0										
Total	4	31.10.07	0	4	4	0	0	0	0	0	0	0	0	0	
		30.11.07	0	4	4	0	0	0	0	0	0	0	0	0	

New School Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03		31.10.07			0										
		30.11.07			0										
2003-04		31.10.07			0										
		30.11.07			0										
2004-05		31.10.07			0										
		30.11.07			0										
2005-06	28	31.10.07			19	19	9	8	1						
		30.11.07			19	19	9	8	1						
2006-07	70	31.10.07			17	17	53	21	4	23	1	3	2		
		30.11.07			23	23	47	19	1	21	1	3	2		
2007-08	136	31.10.07			0	0	106	1	7	9	6	19	64	30	
		30.11.07			0	0	106	6	8	6	12	23	51	30	
Total	234	31.10.07	0	36	36	168	30	12	32	7	22	66	30		
		30.11.07	0	42	42	162	33	10	27	13	26	53	30		

Civil works Monthly Report NOVEMBER' 07

KODERMA

Additionam Class Room (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03		31.10.07			0										
		30.11.07			0										
2003-04	4	31.10.07		4	4										
		30.11.07		4	4										
2004-05	21	31.10.07		13	13	8	3	1	2	1		1			
		30.11.07		13	13	8	2	1	2	1		2			
2005-06		31.10.07			0										
		30.11.07			0										
2006-07	40	31.10.07			0									40	
		30.11.07			0									40	
2007-08		31.10.07			0										
		30.11.07			0										
Total	65	31.10.07	0	17	17	8	3	1	2	1	0	1	40		
		30.11.07	0	17	17	8	2	1	2	1	0	2	40		

New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	0	31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	0	31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

**Civil works Monthly Report
NOVEMBER' 07**

KODERMA

Additionam Class Room

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03	25	31.10.07		25	25										
		30.11.07		25	25										
2003-04	100	31.10.07		100	100										
		30.11.07		100	100										
2004-05	154	31.10.07	40	110	150	4	4								
		30.11.07	40	110	150	4	4								
2005-06	100	31.10.07		80	80	20	18	2							
		30.11.07		80	80	20	18	2							
2006-07	200	31.10.07		17	17	183	53	46	42	13	10	19			
		30.11.07		38	38	162	60	27	32	15	11	17			
2007-08	0	31.10.07			0										
		30.11.07			0										
Total	579	31.10.07	40	332	372	207	75	48	42	13	10	19	0		
		30.11.07	40	353	393	186	82	29	32	15	11	17	0		

Water Facilities

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03	10	31.10.07		10	10										
		30.11.07		10	10										
2003-04	50	31.10.07		50	50										
		30.11.07		50	50										
2004-05	38	31.10.07	33		33									5	Fund not avail..
		30.11.07	33		33									5	
2005-06	35	31.10.07	2	33	35										
		30.11.07	2	33	35										
2006-07		31.10.07			0										
		30.11.07			0										
2007-08	136	31.10.07			0									136	included in NSB
		30.11.07			0									136	
Total	269	31.10.07	35	93	128	0	0	0	0	0	0	0	0	141	
		30.11.07	35	93	128	0	0	0	0	0	0	0	0	141	

Toilet

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02		31.10.07			0										
		30.11.07			0										
2002-03	25	31.10.07		25	25										
		30.11.07		25	25										
2003-04	50	31.10.07		50	50										
		30.11.07		50	50										
2004-05	72	31.10.07	60	9	69									3	
		30.11.07	60	9	69									3	
2005-06	35	31.10.07		27	27	8								8	
		30.11.07		27	27	8								8	
2006-07		31.10.07			0										
		30.11.07			0										
2007-08	136	31.10.07			0									136	included in NSB
		30.11.07			0									136	
Total	318	31.10.07	60	111	171	8	0	0	0	0	0	0	8	139	
		30.11.07	60	111	171	8	0	0	0	0	0	0	8	139	

**Civil works Monthly Report
NOVEMBER' 07**

KODERMA

KGBV

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	1	31.10.07			0	1			1					
		30.11.07			0	1			1					
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	3	31.10.07			0								3	
		30.11.07			0								3	
2007-08	0	31.10.07			0									
		30.11.07			0									
Total	4	31.10.07	0	0	0	1	0	0	1	0	0	0	3	
		30.11.07	0	0	0	1	0	0	1	0	0	0	3	

Dilapidated Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	0	31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

IN PROGRESS AS ON 30.11.07

KODERMA

Report based on the month of November '07