

**Civil works Monthly Report  
NOVEMBER' 07**

**RANCHI**

**Block Resource Centre**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>

**Cluster Resource Centre**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>

**New School Building**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	173	31.10.07	16	157	173									
		30.11.07	16	157	173									
2006-07	250	31.10.07		193	193	57	17	19	20	1				
		30.11.07		236	236	14	5	8	1					
2007-08	425	31.10.07			0	425			47	155	171	52		
		30.11.07			0	425		29	114	149	84	49		
<b>Total</b>	<b>848</b>	31.10.07	<b>16</b>	<b>350</b>	<b>366</b>	<b>482</b>	<b>17</b>	<b>19</b>	<b>67</b>	<b>156</b>	<b>171</b>	<b>52</b>	<b>0</b>	
		30.11.07	<b>16</b>	<b>393</b>	<b>409</b>	<b>439</b>	<b>5</b>	<b>37</b>	<b>115</b>	<b>149</b>	<b>84</b>	<b>49</b>	<b>0</b>	

**Civil works Monthly Report  
NOVEMBER' 07**

**RANCHI**

**Additionam Class Room (NPEGEL)**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	20	31.10.07		20	20									
		30.11.07		20	20									
2004-05	73	31.10.07	4	69	73									
		30.11.07	4	69	73									
2005-06	62	31.10.07		62	62									
		30.11.07		62	62									
2006-07	56	31.10.07		19	19	37	8	10	13	6				
		30.11.07		19	19	37	8	10	13	6				
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>211</b>	31.10.07	<b>4</b>	<b>170</b>	<b>174</b>	<b>37</b>	<b>8</b>	<b>10</b>	<b>13</b>	<b>6</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>4</b>	<b>170</b>	<b>174</b>	<b>37</b>	<b>8</b>	<b>10</b>	<b>13</b>	<b>6</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**New upper Primary School**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**Buildingless School**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**Civil works Monthly Report  
NOVEMBER' 07**

**RANCHI**

**Additionam Class Room**

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07		0	0									
		30.11.07			0									
2002-03	25	31.10.07		25	25									
		30.11.07		25	25									
2003-04	263	31.10.07	16	247	263									
		30.11.07	16	247	263									
2004-05	490	31.10.07	30	460	490									
		30.11.07	30	460	490									
2005-06	250	31.10.07	63	187	250									
		30.11.07	63	187	250									
2006-07	425	31.10.07	36	256	292	133	16	27	51	33	6	0		
		30.11.07	36	310	346	79	24	22	27	6				
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>1453</b>	31.10.07	<b>145</b>	<b>1175</b>	<b>1320</b>	<b>133</b>	<b>16</b>	<b>27</b>	<b>51</b>	<b>33</b>	<b>6</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>145</b>	<b>1229</b>	<b>1374</b>	<b>79</b>	<b>24</b>	<b>22</b>	<b>27</b>	<b>6</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**Water Facilities**

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	100	31.10.07	100	0	100									
		30.11.07	100		100									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	100	31.10.07	73	27	100									
		30.11.07	73	27	100									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	425	31.10.07			0								425	included in NSB
		30.11.07			0								425	
<b>Total</b>	<b>625</b>	31.10.07	<b>173</b>	<b>27</b>	<b>200</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>425</b>	
		30.11.07	<b>173</b>	<b>27</b>	<b>200</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>425</b>	

**Toilet**

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	100	31.10.07		100	100									
		30.11.07		100	100									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	100	31.10.07	49	51	100									
		30.11.07	49	51	100									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	425	31.10.07			0								425	included in NSB
		30.11.07			0	394							31	
<b>Total</b>	<b>625</b>	31.10.07	<b>49</b>	<b>151</b>	<b>200</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>425</b>	
		30.11.07	<b>49</b>	<b>151</b>	<b>200</b>	<b>394</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>31</b>	

**Civil works Monthly Report  
NOVEMBER' 07**

**RANCHI**

**KGBV**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	1	31.10.07			0	1						1		
		30.11.07			0	1			1					
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	16	31.10.07			0	16					9	7		
		30.11.07			0	16			4	2	8	2		
2007-08	1	31.10.07			0	1								
		30.11.07			0	1						1		
<b>Total</b>	<b>18</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>18</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>9</b>	<b>8</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>18</b>	<b>0</b>	<b>0</b>	<b>5</b>	<b>2</b>	<b>8</b>	<b>3</b>	<b>0</b>	

**Dilapidated Building**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**IN PROGRESS AS ON 30.11.07**

**RANCHI**

Report based on the month of November ' 07