

**Civil works Monthly Report
NOVEMBER' 07**

SARAIKELA

Block Resource Centre

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|----------|--------------|-----------------------|---|----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2006-07 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 0 | 31.10.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| | | 30.11.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |

Cluster Resource Centre

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|-----------|--------------|-----------------------|---|----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2006-07 | 24 | 31.10.07 | | | 0 | 24 | | | 8 | 10 | 5 | 1 | | |
| | | 30.11.07 | | | 0 | 24 | | | 12 | 9 | 2 | 1 | | |
| 2007-08 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 24 | 31.10.07 | 0 | 0 | 0 | 24 | 0 | 0 | 8 | 10 | 5 | 1 | 0 | |
| | | 30.11.07 | 0 | 0 | 0 | 24 | 0 | 0 | 12 | 9 | 2 | 1 | 0 | |

New School Building

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|------------|--------------|-----------------------|---|-----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | 3 | 31.10.07 | | | 3 | 3 | | | | | | | | |
| | | 30.11.07 | | | 3 | 3 | | | | | | | | |
| 2004-05 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | 70 | 31.10.07 | | | 58 | 58 | 12 | 6 | 5 | 1 | | | | |
| | | 30.11.07 | | | 58 | 58 | 12 | 6 | 6 | 0 | | | | |
| 2006-07 | 299 | 31.10.07 | | | 0 | 299 | 40 | 55 | 75 | 80 | 49 | | | |
| | | 30.11.07 | | | 0 | 299 | 70 | 80 | 50 | 28 | 1 | | | |
| 2007-08 | 100 | 31.10.07 | | | 0 | | | | | | | | 100 | |
| | | 30.11.07 | | | 0 | | | | | | | | 100 | |
| Total | 472 | 31.10.07 | 0 | 61 | 61 | 311 | 46 | 60 | 76 | 80 | 49 | 0 | 100 | |
| | | 30.11.07 | 0 | 61 | 61 | 311 | 76 | 86 | 50 | 28 | 1 | 0 | 100 | |

**Civil works Monthly Report
NOVEMBER' 07**

SARAIKELA

Additionam Class Room (NPEGEL)

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|------------|--------------|-----------------------|---|-----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|----------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | 8 | 31.10.07 | | 8 | 8 | | | | | | | | | |
| | | 30.11.07 | | 8 | 8 | | | | | | | | | |
| 2004-05 | 33 | 31.10.07 | | 33 | 33 | | | | | | | | | |
| | | 30.11.07 | | 33 | 33 | | | | | | | | | |
| 2005-06 | 12 | 31.10.07 | | 7 | 7 | 5 | | 2 | 3 | | | | | |
| | | 30.11.07 | | 7 | 7 | 5 | | 2 | 3 | | | | | |
| 2006-07 | 62 | 31.10.07 | | | 0 | 62 | | 18 | 27 | 14 | 3 | | | |
| | | 30.11.07 | | | 0 | 62 | 20 | 25 | 14 | 3 | | | | |
| 2007-08 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 115 | 31.10.07 | 0 | 48 | 48 | 67 | 0 | 20 | 30 | 14 | 3 | 0 | 0 | 0 |
| | | 30.11.07 | 0 | 48 | 48 | 67 | 20 | 27 | 17 | 3 | 0 | 0 | 0 | 0 |

New upper Primary School

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|----------|--------------|-----------------------|---|----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|----------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2006-07 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 0 | 31.10.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | | 30.11.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

Buildingless School

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|----------|--------------|-----------------------|---|----------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|----------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2006-07 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 0 | 31.10.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | | 30.11.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

**Civil works Monthly Report
NOVEMBER' 07**

SARAIKELA

Additionam Class Room

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|------------|--------------|-----------------------|---|------------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | 45 | 31.10.07 | 45 | 0 | 45 | | | | | | | | | |
| | | 30.11.07 | 45 | | 45 | | | | | | | | | |
| 2003-04 | 124 | 31.10.07 | 124 | 0 | 124 | | | | | | | | | |
| | | 30.11.07 | 124 | | 124 | | | | | | | | | |
| 2004-05 | 154 | 31.10.07 | 154 | 0 | 154 | | | | | | | | | |
| | | 30.11.07 | 154 | | 154 | | | | | | | | | |
| 2005-06 | 150 | 31.10.07 | 3 | 137 | 140 | 10 | 7 | 3 | | | | | | |
| | | 30.11.07 | 3 | 137 | 140 | 10 | 7 | 3 | | | | | | |
| 2006-07 | 335 | 31.10.07 | | | 0 | 335 | 36 | 50 | 65 | 160 | 15 | 9 | | |
| | | 30.11.07 | | | 0 | 335 | 100 | 91 | 85 | 59 | | | | |
| 2007-08 | 155 | 31.10.07 | | | 0 | | | | | | | | 155 | |
| | | 30.11.07 | | | 0 | | | | | | | | 155 | |
| Total | 963 | 31.10.07 | 326 | 137 | 463 | 345 | 43 | 53 | 65 | 160 | 15 | 9 | 155 | |
| | | 30.11.07 | 326 | 137 | 463 | 345 | 107 | 94 | 85 | 59 | 0 | 0 | 155 | |

Water Facilities

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|------------|--------------|-----------------------|---|------------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|-----------------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | 50 | 31.10.07 | | 50 | 50 | | | | | | | | | |
| | | 30.11.07 | | 50 | 50 | | | | | | | | | |
| 2004-05 | 78 | 31.10.07 | 78 | | 78 | | | | | | | | | |
| | | 30.11.07 | 78 | | 78 | | | | | | | | | |
| 2005-06 | 56 | 31.10.07 | 50 | 6 | 56 | | | | | | | | | |
| | | 30.11.07 | 50 | 6 | 56 | | | | | | | | | |
| 2006-07 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | 100 | 31.10.07 | | | 0 | | | | | | | | 100 | included in NSB |
| | | 30.11.07 | | | 0 | | | | | | | | 100 | |
| Total | 284 | 31.10.07 | 128 | 56 | 184 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 100 | |
| | | 30.11.07 | 128 | 56 | 184 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 100 | |

Toilet

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|------------|--------------|-----------------------|---|------------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|-----------------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | 50 | 31.10.07 | | 50 | 50 | | | | | | | | | |
| | | 30.11.07 | | 50 | 50 | | | | | | | | | |
| 2004-05 | 196 | 31.10.07 | 183 | 13 | 196 | | | | | | | | | |
| | | 30.11.07 | 183 | 13 | 196 | | | | | | | | | |
| 2005-06 | 56 | 31.10.07 | 22 | 34 | 56 | | | | | | | | | |
| | | 30.11.07 | 22 | 34 | 56 | | | | | | | | | |
| 2006-07 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | 100 | 31.10.07 | | | 0 | | | | | | | | 100 | included in NSB |
| | | 30.11.07 | | | 0 | | | | | | | | 100 | |
| Total | 402 | 31.10.07 | 205 | 97 | 302 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 100 | |
| | | 30.11.07 | 205 | 97 | 302 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 100 | |

Civil works Monthly Report NOVEMBER' 07

SARAIKELA

KGBV

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|--------|--------------|-----------------------|---|-------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | 2 | 31.10.07 | | | 0 | 2 | | | 1 | 1 | | | | |
| | | 30.11.07 | | | 0 | 2 | | | 1 | 1 | | | | |
| 2005-06 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2006-07 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | 6 | 31.10.07 | | | 0 | | | | | | | | | 6 |
| | | 30.11.07 | | | 0 | | | | | | | | | 6 |
| Total | 8 | 31.10.07 | 0 | 0 | 0 | 2 | 0 | 0 | 1 | 1 | 0 | 0 | 0 | 6 |
| | | 30.11.07 | 0 | 0 | 0 | 2 | 0 | 1 | 1 | 0 | 0 | 0 | 0 | 6 |

Dilapidated Building

| Financial Year | Target | Status As On | Achievement | | | Inprogress as on 30.11.07 | in progress | | | | | | Not taken up as on 30.11.07 | Remarks |
|----------------|--------|--------------|-----------------------|---|-------|---------------------------|-------------|-------------|------------|--------------|--------------|--------------|-----------------------------|---------|
| | | | During Financial Year | After Financial Year till date as on 30.11.07 | Total | | Finishing | Roof Casted | Roof Level | Lintel Level | Plinth Level | Below Plinth | | |
| 2001-02 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2002-03 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2003-04 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2004-05 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2005-06 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2006-07 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| 2007-08 | | 31.10.07 | | | 0 | | | | | | | | | |
| | | 30.11.07 | | | 0 | | | | | | | | | |
| Total | 0 | 31.10.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | | 30.11.07 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

IN PROGRESS AS ON 30.11.07

SARAIKELA

Reported based on the Month of November' 07

ACR re-appropriated 0 to 155
NSB Re-appropriated from 178 to 100