

**Civil works Monthly Report
NOVEMBER' 07**

SIMDEGA

Block Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	2	31.10.07		2	2									
		30.11.07		2	2									
2003-04	4	31.10.07		2	2	2	2							
		30.11.07		2	2	2	2							
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	1	31.10.07		1	1									
		30.11.07		1	1									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	7	31.10.07	0	5	5	2	2	0	0	0	0	0	0	
		30.11.07	0	5	5	2	2	0	0	0	0	0	0	

Cluster Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	3	31.10.07		3	3									
		30.11.07		3	3									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	7	31.10.07		6	6	1				1				
		30.11.07		6	6	1				1				
2006-07	49	31.10.07		0	0	49	12	7	12	10	6	2		
		30.11.07		3	3	46	17	10	12	5	0	2		
2007-08		31.10.07			0									
		30.11.07			0									
Total	59	31.10.07	0	9	9	50	12	7	12	11	6	2	0	
		30.11.07	0	12	12	47	17	10	12	6	0	2	0	

New School Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	6	31.10.07		6	6									
		30.11.07		6	6									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	79	31.10.07		62	62	17	10	5	2					
		30.11.07		67	67	12	6	4	2					
2006-07	350	31.10.07		27	27	243	10	25	43	72	78	15	80	
		30.11.07		27	27	294	85	25	68	43	22	51	29	
2007-08	0	31.10.07			0									
		30.11.07			0									
Total	435	31.10.07	0	95	95	260	20	30	45	72	78	15	80	
		30.11.07	0	100	100	306	91	29	70	43	22	51	29	

**Civil works Monthly Report
NOVEMBER' 07**

SIMDEGA

Additionam Class Room (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	4	31.10.07			4									
		30.11.07			4									
2004-05	21	31.10.07			21									
		30.11.07			21									
2005-06	10	31.10.07			8	2	2							
		30.11.07			8	2	2							
2006-07	1	31.10.07			0	1				1				
		30.11.07			0	1				1				
2007-08		31.10.07			0									
		30.11.07			0									
Total	36	31.10.07	0	33	33	3	2	0	1	0	0	0	0	
		30.11.07	0	33	33	3	2	0	1	0	0	0	0	

New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	121	31.10.07			0									121
		30.11.07			0									121
Total	121	31.10.07	0	0	0	0	0	0	0	0	0	0	0	121
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	121

Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

**Civil works Monthly Report
NOVEMBER' 07**

SIMDEGA

Additionam Class Room

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	20	31.10.07		20	20									
		30.11.07		20	20									
2003-04	92	31.10.07		92	92									
		30.11.07		92	92									
2004-05	406	31.10.07	0	406	406									
		30.11.07		406	406									
2005-06	125	31.10.07	0	21	21	104	22	64	12	6				
		30.11.07		62	62	63	35	17	7	2		2		
2006-07	140	31.10.07			0	140	22	18	34	26	38	2		
		30.11.07			0	140	42	18	54	16	8	2		
2007-08		31.10.07			0									
		30.11.07			0									
Total	783	31.10.07	0	539	539	244	44	82	46	32	38	2	0	
		30.11.07	0	580	580	203	77	35	61	18	8	4	0	

Water Facilities

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	39	31.10.07		34	34	5								
		30.11.07		39	39									
2003-04	61	31.10.07		55	55	6								
		30.11.07		61	61									
2004-05	187	31.10.07	0	174	174	13								
		30.11.07		187	187									
2005-06	51	31.10.07	45		45	6								
		30.11.07	45	6	51									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	338	31.10.07	45	263	308	30	0	0	0	0	0	0	0	
		30.11.07	45	293	338	0	0	0	0	0	0	0	0	

Toilet

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	39	31.10.07		39	39									
		30.11.07		39	39									
2003-04	21	31.10.07		21	21									
		30.11.07		21	21									
2004-05	190	31.10.07	104	86	190									
		30.11.07	104	86	190									
2005-06	51	31.10.07	15	28	43	8	8							
		30.11.07	15	28	43	8	8							
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	301	31.10.07	119	174	293	8	8	0	0	0	0	0	0	
		30.11.07	119	174	293	8	8	0	0	0	0	0	0	

**Civil works Monthly Report
NOVEMBER' 07**

SIMDEGA

KGBV

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	4	31.10.07			0									4
		30.11.07			0									4
Total	4	31.10.07	0	0	0	0	0	0	0	0	0	0	0	4
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	4

Dilapidated Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0

IN PROGRESS AS ON 30.11.07

SIMDEGA

Report based on the month of November' 07