

**Civil works Monthly Report
NOVEMBER' 07**

STATE TOTAL

Block Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2002-03	33	31.10.07	0	33	33	0	0	0	0	0	0	0	0	0	
		30.11.07	0	33	33	0	0	0	0	0	0	0	0	0	
2003-04	49	31.10.07	7	39	46	3	2	0	1	0	0	0	0	0	
		30.11.07	7	39	46	3	2	0	1	0	0	0	0	0	
2004-05	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2005-06	37	31.10.07	4	28	32	4	3	0	1	0	0	0	0	1	Drop
		30.11.07	4	29	33	3	2	0	1	0	0	0	0	1	Drop
2006-07	1	31.10.07	0	0	0	1	0	0	0	0	0	0	1	0	
		30.11.07	0	0	0	1	0	0	0	0	0	0	1	0	
2007-08	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
Total	120	31.10.07	11	100	111	8	5	0	2	0	0	0	1	1	
		30.11.07	11	101	112	7	4	0	2	0	0	0	1	1	

Cluster Resource Centre

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2002-03	57	31.10.07	7	50	57	0	0	0	0	0	0	0	0	0	
		30.11.07	7	50	57	0	0	0	0	0	0	0	0	0	
2003-04	73	31.10.07	10	59	69	4	0	1	0	1	1	1	1	0	
		30.11.07	10	60	70	3	0	0	0	1	1	1	1	0	
2004-05	58	31.10.07	54	4	58	0	0	0	0	0	0	0	0	0	
		30.11.07	54	4	58	0	0	0	0	0	0	0	0	0	
2005-06	314	31.10.07	36	256	292	20	4	3	1	4	4	4	4	2	
		30.11.07	36	260	296	18	4	1	2	4	2	5	0		
2006-07	524	31.10.07	8	72	80	432	55	17	62	36	44	218	12		
		30.11.07	8	98	106	406	53	34	57	41	30	191	12		
2007-08	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
Total	1026	31.10.07	115	441	556	456	59	21	63	41	49	223	14		
		30.11.07	115	472	587	427	57	35	59	46	33	197	12		

New School Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2002-03	93	31.10.07	6	77	83	5	1	4	0	0	0	0	0	5	
		30.11.07	6	77	83	5	1	4	0	0	0	0	0	5	
2003-04	203	31.10.07	10	174	184	5	0	0	0	0	3	2	14		
		30.11.07	10	174	184	5	0	0	0	0	3	2	14		
2004-05	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2005-06	1756	31.10.07	103	1421	1524	232	121	37	39	10	4	7	0		
		30.11.07	103	1479	1582	174	69	35	38	8	5	7	0		
2006-07	5949	31.10.07	91	698	789	4809	828	629	1267	667	576	840	351		
		30.11.07	91	1101	1192	4539	1096	594	1130	498	669	438	218		
2007-08	7079	31.10.07	3	0	3	3688	9	36	175	321	564	2193	3391		
		30.11.07	26	0	26	4567	72	105	376	434	736	2844	2486		
Total	15080	31.10.07	213	2370	2583	8739	959	706	1481	998	1147	3042	3761		
		30.11.07	236	2831	3067	9290	1238	738	1544	940	1413	3291	2723		

**Civil works Monthly Report
NOVEMBER' 07**

STATE TOTAL

Additionam Class Room (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2002-03	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2003-04	193	31.10.07	5	182	187	6	0	0	0	0	0	0	0	0	
		30.11.07	5	184	189	4	0	0	0	0	0	0	0	0	
2004-05	825	31.10.07	26	648	674	122	29	12	14	3	3	14	29		
		30.11.07	26	654	680	116	25	12	14	3	2	15	29		
2005-06	216	31.10.07	4	186	190	26	5	4	5	5	3	4	0		
		30.11.07	4	187	191	25	4	4	5	6	2	4	0		
2006-07	1743	31.10.07	0	169	169	1086	115	88	153	141	191	399	488		
		30.11.07	0	231	231	1081	194	88	162	89	133	385	431		
2007-08	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0		
		30.11.07	0	0	0	0	0	0	0	0	0	0	0		
Total	2977	31.10.07	35	1185	1220	1240	149	104	172	149	197	417	517		
		30.11.07	35	1256	1291	1226	223	104	181	98	137	404	460		

New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2002-03	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2003-04	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2004-05	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2005-06	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2006-07	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2007-08	1196	31.10.07	0	0	0	0	0	0	0	0	0	0	0	1196	
		30.11.07	0	0	0	18	1	0	0	0	2	15	1178		
Total	1196	31.10.07	0	0	0	0	0	0	0	0	0	0	0	1196	
		30.11.07	0	0	0	18	1	0	0	0	2	15	1178		

Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2002-03	7	31.10.07	0	7	7	0	0	0	0	0	0	0	0	0	
		30.11.07	0	7	7	0	0	0	0	0	0	0	0	0	
2003-04	51	31.10.07	0	13	13	8	0	2	1	3	2	0	30		
		30.11.07	0	14	14	7	0	1	1	3	2	0	30		
2004-05	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2005-06	41	31.10.07	0	40	40	1	0	0	0	0	0	0	0	0	
		30.11.07	0	40	40	1	0	0	0	0	0	0	0	0	
2006-07	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2007-08	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
Total	99	31.10.07	0	60	60	9	0	2	1	3	2	0	30		
		30.11.07	0	61	61	8	0	1	1	3	2	0	30		

**Civil works Monthly Report
NOVEMBER' 07**

STATE TOTAL

Additionam Class Room

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	
2002-03	559	31.10.07	60	499	559	0	0	0	0	0	0	0	0	
		30.11.07	60	499	559	0	0	0	0	0	0	0	0	
2003-04	3708	31.10.07	310	3393	3703	0	0	0	0	0	0	0	0	5
		30.11.07	310	3393	3703	0	0	0	0	0	0	0	0	5
2004-05	9303	31.10.07	1366	7767	9133	168	59	16	32	15	11	35	0	
		30.11.07	1366	7772	9138	165	57	18	29	15	11	35	0	
2005-06	5135	31.10.07	485	4147	4632	403	130	130	64	29	13	35	100	
		30.11.07	485	4191	4676	359	145	80	57	25	13	39	100	
2006-07	11255	31.10.07	87	1555	1642	8655	1632	1457	1728	1154	855	1787	1118	160 excess Chatra
		30.11.07	87	2248	2335	8546	2090	1406	1602	803	772	1873	534	
2007-08	443	31.10.07	0	0	0	120	27	51	0	13	0	29	323	
		30.11.07	0	0	0	163	40	43	17	9	51	3	280	
Total	30403	31.10.07	2308	17361	19669	9346	1848	1654	1824	1211	879	1886	1546	
		30.11.07	2308	18103	20411	9233	2332	1547	1705	852	847	1950	919	

Water Facilities

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	
2002-03	546	31.10.07	38	470	508	5	0	0	0	0	0	0	0	33
		30.11.07	38	475	513	0	0	0	0	0	0	0	0	33
2003-04	1089	31.10.07	157	926	1083	6	0	0	0	0	0	0	0	
		30.11.07	157	932	1089	0	0	0	0	0	0	0	0	
2004-05	2673	31.10.07	1432	1004	2436	226	12	13	0	0	0	166	11	
		30.11.07	1432	1019	2451	211	12	13	0	0	0	166	11	
2005-06	1400	31.10.07	541	735	1276	65	8	2	2	0	0	5	59	
		30.11.07	541	746	1287	54	5	2	1	0	0	5	59	
2006-07	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	
2007-08	7093	31.10.07	0	0	0	0	0	0	0	0	0	0	7093	included in NSB
		30.11.07	0	0	0	0	0	0	0	0	0	0	7093	
Total	12801	31.10.07	2168	3135	5303	302	20	15	2	0	0	171	7196	
		30.11.07	2168	3172	5340	265	17	15	1	0	0	171	7196	

Toilet

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	
2002-03	636	31.10.07	90	546	636	0	0	0	0	0	0	0	0	
		30.11.07	90	546	636	0	0	0	0	0	0	0	0	
2003-04	1138	31.10.07	128	1010	1138	0	0	0	0	0	0	0	0	
		30.11.07	128	1010	1138	0	0	0	0	0	0	0	0	
2004-05	3844	31.10.07	1603	1963	3566	76	7	4	4	0	1	7	202	
		30.11.07	1603	1963	3566	76	6	4	4	0	1	8	202	
2005-06	1400	31.10.07	481	755	1236	138	25	15	10	14	24	50	26	
		30.11.07	481	761	1242	132	22	13	9	14	25	49	26	
2006-07	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	
2007-08	7093	31.10.07	0	0	0	0	0	0	0	0	0	0	7093	included in NSB
		30.11.07	0	0	0	394	0	0	0	0	0	0	6699	
Total	14111	31.10.07	2302	4274	6576	214	32	19	14	14	25	57	7321	
		30.11.07	2302	4280	6582	602	28	17	13	14	26	57	6927	

**Civil works Monthly Report
NOVEMBER' 07**

STATE TOTAL

KGBV

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks	
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth			
2001-02	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2002-03	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2003-04	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	0	
2004-05	74	31.10.07	0	4	4	44	4	1	7	7	1	15	26		
		30.11.07	0	5	5	49	3	2	11	7	3	10	20		
2005-06	0	31.10.07	0	0	0	4	0	0	0	0	0	0	0		
		30.11.07	0	0	0	0	0	0	0	0	0	0	0		
2006-07	81	31.10.07	0	0	0	39	2	0	1	2	13	14	42		
		30.11.07	0	0	0	49	2	0	5	8	15	15	32		
2007-08	32	31.10.07	0	0	0	1	0	0	0	0	0	0	31		
		30.11.07	0	0	0	1	0	0	0	0	0	1	31		
Total	187	31.10.07	0	4	4	88	6	1	8	9	14	29	99		
		30.11.07	0	5	5	99	5	2	16	15	18	26	83		

Dilapitated Building

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	
2002-03	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	
2003-04	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	
2004-05	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	
2005-06	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	
2006-07	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	
2007-08	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	
Total	0	31.10.07	0	0	0	0	0	0	0	0	0	0	0	
		30.11.07	0	0	0	0	0	0	0	0	0	0	0	

IN PROGRESS AS ON 30.11.07

STATE TOTAL

Re appropriated figures