

**Civil works Monthly Report  
NOVEMBER' 07**

**WEST SINGHBHUM**

**Block Resource Centre**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**Cluster Resource Centre**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**New School Building**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	10	31.10.07	0	10	10									
		30.11.07	0	10	10									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	102	31.10.07	0	100	100	2	2							
		30.11.07		100	100	2	2							
2006-07	250	31.10.07			0	250	28	58	75	33	40	16		
		30.11.07			0	250	16	32	48	71	45	38		
2007-08	230	31.10.07			0	230			15	25	55	135		
		30.11.07			0	230		2	16	27	60	125		
<b>Total</b>	<b>592</b>	31.10.07	<b>0</b>	<b>110</b>	<b>110</b>	<b>482</b>	<b>30</b>	<b>58</b>	<b>90</b>	<b>58</b>	<b>95</b>	<b>151</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>110</b>	<b>110</b>	<b>482</b>	<b>18</b>	<b>34</b>	<b>64</b>	<b>98</b>	<b>105</b>	<b>163</b>	<b>0</b>	

# Civil works Monthly Report NOVEMBER' 07

## WEST SINGHBHUM

### Additionam Class Room (NPEGEL)

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	15	31.10.07		15	15									
		30.11.07		15	15									
2004-05	60	31.10.07		58	58	2	2							
		30.11.07		60	60									
2005-06	12	31.10.07		5	5	7				5	2			
		30.11.07		5	5	7				6	1			
2006-07	85	31.10.07		1	1	63	1	1	9	18	19	15	21	
		30.11.07		2	2	62	2	2	13	18	12	15	21	
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>172</b>	31.10.07	<b>0</b>	<b>79</b>	<b>79</b>	<b>72</b>	<b>3</b>	<b>1</b>	<b>9</b>	<b>23</b>	<b>21</b>	<b>15</b>	<b>21</b>	
		30.11.07	<b>0</b>	<b>82</b>	<b>82</b>	<b>69</b>	<b>2</b>	<b>2</b>	<b>13</b>	<b>24</b>	<b>13</b>	<b>15</b>	<b>21</b>	

### New upper Primary School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

### Buildingless School

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**Civil works Monthly Report  
NOVEMBER' 07**

**WEST SINGHBHUM**

**Additionam Class Room**

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03	67	31.10.07		67	67									
		30.11.07		67	67									
2003-04	153	31.10.07		153	153									
		30.11.07		153	153									
2004-05	154	31.10.07		154	154									
		30.11.07		154	154									
2005-06	250	31.10.07	54	191	245	5	5							
		30.11.07	54	191	245	5	5							
2006-07	800	31.10.07	9	27	36	764	150	236	211	90	19	31		
		30.11.07	9	37	46	754	168	294	139	85	37	31		
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>1424</b>	31.10.07	<b>63</b>	<b>592</b>	<b>655</b>	<b>769</b>	<b>155</b>	<b>236</b>	<b>211</b>	<b>90</b>	<b>19</b>	<b>31</b>	<b>0</b>	
		30.11.07	<b>63</b>	<b>602</b>	<b>665</b>	<b>759</b>	<b>173</b>	<b>294</b>	<b>139</b>	<b>85</b>	<b>37</b>	<b>31</b>	<b>0</b>	

**Water Facilities**

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	72	31.10.07		72	72									
		30.11.07		72	72									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	75	31.10.07	59	16	75									
		30.11.07	59	16	75									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	230	31.10.07			0								230	included in NSB
		30.11.07			0								230	
<b>Total</b>	<b>377</b>	31.10.07	<b>59</b>	<b>88</b>	<b>147</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>230</b>	
		30.11.07	<b>59</b>	<b>88</b>	<b>147</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>230</b>	

**Toilet**

Financial Year	Target	Status As On	Achievement			Inprograss as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04	40	31.10.07		40	40									
		30.11.07		40	40									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06	75	31.10.07	27	48	75									
		30.11.07	27	48	75									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08	230	31.10.07			0								230	included in NSB
		30.11.07			0								230	
<b>Total</b>	<b>345</b>	31.10.07	<b>27</b>	<b>88</b>	<b>115</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>230</b>	
		30.11.07	<b>27</b>	<b>88</b>	<b>115</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>230</b>	

**Civil works Monthly Report  
NOVEMBER' 07**

**WEST SINGHBHUM**

**KGBV**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05	11	31.10.07			0	7			3	3		1	4	
		30.11.07			0	7			3	3		1	4	
2005-06		31.10.07			0									
		30.11.07			0									
2006-07	2	31.10.07			0									2
		30.11.07			0									2
2007-08	1	31.10.07			0									1
		30.11.07			0									1
<b>Total</b>	<b>14</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>7</b>	<b>0</b>	<b>0</b>	<b>3</b>	<b>3</b>	<b>0</b>	<b>1</b>	<b>7</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>7</b>	<b>0</b>	<b>0</b>	<b>3</b>	<b>3</b>	<b>0</b>	<b>1</b>	<b>7</b>	

**Dilapidated Building**

Financial Year	Target	Status As On	Achievement			Inprogress as on 30.11.07	in progress						Not taken up as on 30.11.07	Remarks
			During Financial Year	After Financial Year till date as on 30.11.07	Total		Finishing	Roof Casted	Roof Level	Lintel Level	Plinth Level	Below Plinth		
2001-02		31.10.07			0									
		30.11.07			0									
2002-03		31.10.07			0									
		30.11.07			0									
2003-04		31.10.07			0									
		30.11.07			0									
2004-05		31.10.07			0									
		30.11.07			0									
2005-06		31.10.07			0									
		30.11.07			0									
2006-07		31.10.07			0									
		30.11.07			0									
2007-08		31.10.07			0									
		30.11.07			0									
<b>Total</b>	<b>0</b>	31.10.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
		30.11.07	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	

**IN PROGRESS AS ON 30.11.07**

**WEST SINGHBHUM**

Report based on the month of November '07